

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

09/03/2020

Submitted Date:

09/10/2020

Document Number:

693200740

FIELD INSPECTION FORMLoc ID 335383 Inspector Name: Murray, Richard On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**

OGCC Operator Number: 10456

Name of Operator: CAERUS PICEANCE LLC

Address: 1001 17TH STREET #1600

City: DENVER State: CO Zip: 80202

Status Summary:

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:

5 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Schlagenhauf, Mark		mark.schlagenhauf@state.co.us	Engineering Integrity Supervisor
Caerus		COGCC.inspections@caerusoilandgas.com	All Piceance inspections
Arauza, Steven		steven.arauza@state.co.us	West Environmental Protection Specialist

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
477098	SPILL OR RELEASE	CL	08/26/2020		-	Starkey 1 dumpline release	EG

General Comment:

Engineering Integrity Inspection performed on September 3, 2020, to witness pressure test of new installed flowline

Old flowline was abandoned and removed, replaced with new 2" stainless steel flowline

Flowline was replaced due to release, see Supplemental release report document number 402475825 for more detail

Inspected FacilitiesFacility ID: 477098 Type: SPILL OR API Number: - Status: CL Insp. Status: EG**Flowline**

#1	Type: Dump Line	1 of Lines	
----	-----------------	------------	--

Flowline DescriptionFlowline Type: Dump LineSize: 2"Material: OtherVariance: NoAge: NewContents: Produced WaterIntegrity Summary

Failures:

Spills:

Repairs Made:

Coatings:

H2S:

Cathodic Protection:

Pressure TestingWitnessed: YesTest Result: PassCharted: YesCOGCC Rules(check all that apply)☐ 1101. Installation and Reclamation☒ 1102. Operations, Maintenance, and Repair☒ 1103. AbandonmentComment: Old flowline was abandoned and removed from location

New 2" Carbon steel flowline installed

Flowline passed 4 hour pressure test

Pressure test performed by 3rd party and charted on Crystal Gauge.

Corrective Action:

Date:

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
693200746	Photo Log	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5244319