

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

09/03/2020

Submitted Date:

09/10/2020

Document Number:

693200741**FIELD INSPECTION FORM**Loc ID 335811 Inspector Name: Murray, Richard On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 10456Name of Operator: CAERUS PICEANCE LLCAddress: 1001 17TH STREET #1600City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Schlagenhauf, Mark		mark.schlagenhauf@state.co.us	Engineering Integrity Supervisor
Caerus		COGCC.inspections@caerusoilandgas.com	All Piceance inspections
Arauza, Steven		steven.arauza@state.co.us	West Environmental Protection Specialist

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
477093	SPILL OR RELEASE	AC	07/06/2020		-	PC 7 dumpline release	EG

General Comment:

[Engineering Integrity Inspection performed on September 3, 2020, to witness pressure test of new installed flowline](#)

[Old flowline was abandoned and removed, replaced with new 2" stainless steel flowline](#)

[Flowline was replaced due to release, see Supplemental release report document number 402437080 for more detail](#)

Inspected FacilitiesFacility ID: 477093 Type: SPILL OR API Number: - Status: AC Insp. Status: EG**Flowline**

#1	Type: Dump Line	1 of Lines	
----	-----------------	------------	--

Flowline DescriptionFlowline Type: Dump LineSize: 2"Material: OtherVariance: NoAge: NewContents: Produced WaterIntegrity Summary

Failures:

Spills:

Repairs Made:

Coatings:

H2S:

Cathodic Protection:

Pressure TestingWitnessed: YesTest Result: PassCharted: YesCOGCC Rules(check all that apply)☐ 1101. Installation and Reclamation☒ 1102. Operations, Maintenance, and Repair☒ 1103. AbandonmentComment:

Old 2" carbon steel dump flowlines were abandoned and removed from location

New 2" stainless steel dump flowlines were installed

Flowline passed 4-hour pressure test

Pressure test performed by 3rd party and charted on Crystal Gauge.

Corrective Action:

Date:

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
693200747	Photo Log	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5244320