

COGCC Orphaned Well Program Daily Report

Colorado Oil & Gas Conservation Commission (COGCC) Orphaned Well Program 1120 Lincoln St. Ste. 801 Denver, Colorado 80203	Project Number	GAX for Complaint #200449102	Date	9/17/2020		
	Well Name	Smith Energy Corp. - Coggins 1 - 10				
	Location Number	322172	Contractor	RAMCO Services		
	Well Number	039-06383	Hours	8:00	To	5:00
	Project Manager(PM)	Mick Hickey	Phone Number	970-302-1024		
	On Site Task Manager	Cal St. John	Phone Number	720-545-5624		

TIME	DAILY WORK RECORD
8:30	Arrive location. Meeting to discuss planned work and tail gate safety meeting. Prep for work.
	Disconnect flowlines at treater. Hook in vacuum truck and suck on lines and treaters to remove fluids. Remove hatch from small treater. Tear down treater shed and load debris for haul off. Remove hatch from large treater. No fluids in either treater to be pulled. Lay down small treater.
	Lay down large heater treater. Excavate and remove deadmen.
	Excavate area in front of entry hatch on unused 300 BBL tank to accommodate trough to catch fluids during clean out. Remove entry hatch. No fluids in tank. Clean out tank and reinstall hatch.
	Contractor agrees to pull fluids from production tank based on minimal cleaning and fluids from the unused tank and treater. Production tank contains 125 BBLS of fluids. Remove 80 BBLS. While installing fittings to pull fluids out of tank contractor tightened up body on sales valve approximately a 1/2 turn which appears to of stopped drip from thid valve.
	Excavate, cement plug and abandon (6) flowline risers at heater treater. (1) 1", (3) 2", and (2) 3". Take Trimble GPS screen shot. Backfill and dress site.
	Excavate, cement plug and abandon (2) flowline riserson E side of meter run shed. (1) 2", and (1) 3". Take Trimble GPS screen shot. Backfill and dress site.
	Take Trimble GPS screen shot at wellhead.
4:30	Clean up site, shut down for night, and depart location.

PLAN FOR TOMORROW

Load and remove decommissioned treaters. Load pipe , pipe fittings, and remaing debris for haul off. Dress location where excavations had occurred with backhoe. Load equipment and depart.

WELL PLUGGING RECORD

CIBP 1 Set	
CIBP 2 Set	
CICR 1 Set	
CICR 2 Set	
Perforations at	
Perforations at	
Cement plug 1	
Cement plug 2	
Surface plug	

CHANGE ORDER INFORMATION

Change Order 1	Reason For Change:
Proposed Change:	
Estimated Cost:	

ADDITIONAL NOTES

Work at this site was completed in response to complaint filed by landowner. Complaint document number 200449102.

Date:09/17/2020 Site Manager Signature: Cal St. John