

FORM

21

Rev
08/14

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402501338

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 8960	Contact Name: Kate Miller	Pressure Chart		
Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY LLC	Phone: (720) 440-6116	Cement Bond Log		
Address: 410 17TH STREET SUITE #1400		Tracer Survey		
City: DENVER State: CO Zip: 80202 Email: regulatory@bonanzacrk.com		Temperature Survey		
API Number: 05-123-32882	OGCC Facility ID Number: 421313	Inspection Number		
Well/Facility Name: Antelope	Well/Facility Number: 34-31			
Location QtrQtr: SWSE Section: 31 Township: 5N Range: 62W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date:

Test Type:

☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
NB-CD	6304-6576	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

6250

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
09-30-2020	SHUT-IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
524	522	521	520	

Test Witnessed by State Representative?

OGCC Field Representative

OPERATOR COMMENTS:

Test performed by Marty Krautschun (Completions supervisor).

This MIT was recently flagged as being past due based on the last date of production. Corrective action was taken immediately and the MIT was performed ASAP. The production reporting is in the process of being corrected and Form 7 corrections will be submitted

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Aubrey Noonan

Title: Regulatory Analyst

Email: regulatory@bonanzacrk.com

Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Date: _____

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
402501361	PRESSURE CHART
402501362	FORM 21 ORIGINAL

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)