



# Well Services

TREATMENT  
REPORT

P.O. BOX 329  
FORT LUPTON, CO 80621  
303-654-9202

DATE MAY 16, 2019  
FIELD TICKET # \_\_\_\_\_

WELL NAME & NO. <u>Spike D 14-09</u>		LOC <u>34 &amp; 53</u>	SERIAL # <u>0512325088</u>	LIFT PRESSURE & POP OFF LIFT: _____ POP OFF: <u>2200</u>																																																																																																																																																
PUMP: <u>3016</u>	BULK: <u>311</u>	JOB PUMPED THRU TUBING CASING ANNULUS		WATER I <u>7.4</u>																																																																																																																																																
COUNTY: <u>weld</u>	STATE: <u>colorado</u>	WELL TYPE: OIL GAS WATER INJ.	TYPE OF CEMENT <u>G neat</u>	CASING SIZE: <u>4 1/2, 11.6 #</u>																																																																																																																																																
CUSTOMER NAME: <u>Noble - Chris Hohnstein</u>		AGE OF WELL: NEW REWORK	CASING DEPTH: <u>6840'</u>	TUBING SIZE: <u>2 3/8, 4.7 #</u>																																																																																																																																																
JOB SUPERVISOR: <u>Bob Halo</u> <u>Dan Flygar</u>		JOB TYPE: <u>PSA</u>	TUBING DEPTH: <u>6840'</u>	OPEN HOLE: <u>9'</u>																																																																																																																																																
SERVICE RATED: POOR FAIR EXCELLENT		CSG OR ANRL VOI _____																																																																																																																																																		
REMARKS: <u>SKS - 270</u> <u>SUGAR - 5016</u>		TBG VOLUME: _____																																																																																																																																																		
CUSTOMER SIGNATURE: _____		<table border="1"> <thead> <tr> <th>DESCRIPTION</th> <th>DEPTH</th> </tr> </thead> <tbody> <tr> <td>EOT - TOC</td> <td><u>6840' - 6253'</u></td> </tr> <tr> <td>Perfs - TOC</td> <td><u>4443' - 3715'</u></td> </tr> <tr> <td>Perfs - TOC</td> <td><u>2500' - 2001, Ann., 1996 in CSG</u></td> </tr> </tbody> </table>			DESCRIPTION	DEPTH	EOT - TOC	<u>6840' - 6253'</u>	Perfs - TOC	<u>4443' - 3715'</u>	Perfs - TOC	<u>2500' - 2001, Ann., 1996 in CSG</u>																																																																																																																																								
DESCRIPTION	DEPTH																																																																																																																																																			
EOT - TOC	<u>6840' - 6253'</u>																																																																																																																																																			
Perfs - TOC	<u>4443' - 3715'</u>																																																																																																																																																			
Perfs - TOC	<u>2500' - 2001, Ann., 1996 in CSG</u>																																																																																																																																																			
<table border="1"> <thead> <tr> <th>TIME</th> <th>INJECTION</th> <th>PRESSURE</th> <th>CEMENT</th> <th>SUGAR</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td>7:00</td> <td></td> <td></td> <td></td> <td></td> <td>Arrive on location</td> </tr> <tr> <td>7:05</td> <td></td> <td></td> <td></td> <td></td> <td>ISA CHT crew</td> </tr> <tr> <td>7:10</td> <td></td> <td></td> <td></td> <td></td> <td>Spot trucks and Rig up</td> </tr> <tr> <td>8:35</td> <td></td> <td></td> <td></td> <td></td> <td>ISA Rig crew</td> </tr> <tr> <td>8:45</td> <td></td> <td></td> <td>2050</td> <td></td> <td>Test lines</td> </tr> <tr> <td>9:28</td> <td>2.8</td> <td>80</td> <td>600</td> <td>8.3</td> <td>Circulate well</td> </tr> <tr> <td>9:57</td> <td>2</td> <td>8.2</td> <td>460</td> <td>15.8</td> <td>Pump 40SKS CHT, G, 15.8#, Verified by scale</td> </tr> <tr> <td>10:59</td> <td>2</td> <td>24</td> <td>460</td> <td>8.3</td> <td>Displace 24 bbl H<sub>2</sub>O</td> </tr> <tr> <td>10:10</td> <td></td> <td></td> <td></td> <td></td> <td>Shut down 1 hour.</td> </tr> <tr> <td>11:10</td> <td></td> <td></td> <td>520</td> <td></td> <td>Pressure up &amp; test 1st plug</td> </tr> <tr> <td>11:15</td> <td></td> <td></td> <td></td> <td></td> <td>wireline Perf from 4443' to 4445'</td> </tr> <tr> <td>12:05</td> <td></td> <td>1</td> <td>300</td> <td>8.3</td> <td>Break circulation</td> </tr> <tr> <td>12:09</td> <td></td> <td>10.2</td> <td>900</td> <td>15.8</td> <td>Pump 50SKS, G, 15.8#, Verified by scale</td> </tr> <tr> <td>12:12</td> <td></td> <td>15</td> <td>800</td> <td>8.3</td> <td>Displace 15 bbl H<sub>2</sub>O</td> </tr> <tr> <td>12:19</td> <td></td> <td></td> <td></td> <td></td> <td>Shut down</td> </tr> <tr> <td>12:26</td> <td></td> <td></td> <td></td> <td></td> <td>wireline Perf from 2500' to 2504'</td> </tr> <tr> <td>1:08</td> <td></td> <td>8</td> <td>900</td> <td>8.3</td> <td>Break circulation</td> </tr> <tr> <td>1:16</td> <td></td> <td>36.86</td> <td>1100</td> <td>15.8</td> <td>Pump 180SKS, G, 15.8#, Verified by scale</td> </tr> <tr> <td>1:30</td> <td></td> <td>8</td> <td>900</td> <td>8.3</td> <td>Displace 2.5 H<sub>2</sub>O, switch to CSG displace 5.5 H<sub>2</sub>O</td> </tr> <tr> <td>1:34</td> <td></td> <td></td> <td></td> <td></td> <td>Shut down</td> </tr> <tr> <td>1:38</td> <td></td> <td></td> <td></td> <td></td> <td>ISA CHT crew</td> </tr> <tr> <td>1:45</td> <td></td> <td></td> <td></td> <td></td> <td>Wash up &amp; Rig down</td> </tr> <tr> <td>2:15</td> <td></td> <td></td> <td></td> <td></td> <td>leave location</td> </tr> </tbody> </table>					TIME	INJECTION	PRESSURE	CEMENT	SUGAR	REMARKS	7:00					Arrive on location	7:05					ISA CHT crew	7:10					Spot trucks and Rig up	8:35					ISA Rig crew	8:45			2050		Test lines	9:28	2.8	80	600	8.3	Circulate well	9:57	2	8.2	460	15.8	Pump 40SKS CHT, G, 15.8#, Verified by scale	10:59	2	24	460	8.3	Displace 24 bbl H <sub>2</sub> O	10:10					Shut down 1 hour.	11:10			520		Pressure up & test 1st plug	11:15					wireline Perf from 4443' to 4445'	12:05		1	300	8.3	Break circulation	12:09		10.2	900	15.8	Pump 50SKS, G, 15.8#, Verified by scale	12:12		15	800	8.3	Displace 15 bbl H <sub>2</sub> O	12:19					Shut down	12:26					wireline Perf from 2500' to 2504'	1:08		8	900	8.3	Break circulation	1:16		36.86	1100	15.8	Pump 180SKS, G, 15.8#, Verified by scale	1:30		8	900	8.3	Displace 2.5 H <sub>2</sub> O, switch to CSG displace 5.5 H <sub>2</sub> O	1:34					Shut down	1:38					ISA CHT crew	1:45					Wash up & Rig down	2:15					leave location
TIME	INJECTION	PRESSURE	CEMENT	SUGAR	REMARKS																																																																																																																																															
7:00					Arrive on location																																																																																																																																															
7:05					ISA CHT crew																																																																																																																																															
7:10					Spot trucks and Rig up																																																																																																																																															
8:35					ISA Rig crew																																																																																																																																															
8:45			2050		Test lines																																																																																																																																															
9:28	2.8	80	600	8.3	Circulate well																																																																																																																																															
9:57	2	8.2	460	15.8	Pump 40SKS CHT, G, 15.8#, Verified by scale																																																																																																																																															
10:59	2	24	460	8.3	Displace 24 bbl H <sub>2</sub> O																																																																																																																																															
10:10					Shut down 1 hour.																																																																																																																																															
11:10			520		Pressure up & test 1st plug																																																																																																																																															
11:15					wireline Perf from 4443' to 4445'																																																																																																																																															
12:05		1	300	8.3	Break circulation																																																																																																																																															
12:09		10.2	900	15.8	Pump 50SKS, G, 15.8#, Verified by scale																																																																																																																																															
12:12		15	800	8.3	Displace 15 bbl H <sub>2</sub> O																																																																																																																																															
12:19					Shut down																																																																																																																																															
12:26					wireline Perf from 2500' to 2504'																																																																																																																																															
1:08		8	900	8.3	Break circulation																																																																																																																																															
1:16		36.86	1100	15.8	Pump 180SKS, G, 15.8#, Verified by scale																																																																																																																																															
1:30		8	900	8.3	Displace 2.5 H <sub>2</sub> O, switch to CSG displace 5.5 H <sub>2</sub> O																																																																																																																																															
1:34					Shut down																																																																																																																																															
1:38					ISA CHT crew																																																																																																																																															
1:45					Wash up & Rig down																																																																																																																																															
2:15					leave location																																																																																																																																															
TIME & EQUIPMENT CHARGES		PRICE PER UNIT	MATERIALS CHARGES		PRICE PER UNIT																																																																																																																																															
2 Man Crew & Pump			Class G Cement (50SK Min)																																																																																																																																																	
2 Man Crew, Pump Plus Bulk Truck			Gas Check Blend																																																																																																																																																	
Additional Bulk Truck			Sugar																																																																																																																																																	
Additional Time On Location After 5 HRS			Mud Flush																																																																																																																																																	
Job Cancellation			Calcium Chloride																																																																																																																																																	
TOTAL:																																																																																																																																																				



P.O. BOX 329  
FORT LUPTON, CO 80621  
303-654-9202

DATE MAY 17, 2019  
FIELD TICKET #

[illegible]

TIME & EQUIPMENT CHARGES	PRICE PER UNIT	MATERIALS CHARGES	PRICE PER UNIT
2 Man Crew & Pump		Class G Cement (50SK Min)	✓ 305
2 Man Crew, Pump Plus Bulk Truck ✓		Gas Check Blend	
Additional Bulk Truck		Sugar	✓ 501b
Additional Time On Location After 5 HRS		Mud Flush	✓ 10 bb1
Job Cancellation		Calcium Chloride	✓ 500 1b
		TOTAL:	