

: <b>GREAT WESTERN 27-54</b>		Date: <b>9/25/2020</b>	
<b>AFE No: WOV-2020</b>		<b>Daily Completion and Workover Report</b>	
DOL: <b>2</b>			

REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MIKE COLE / KAPRI MCMILLAN	ST NO. 00
SPUD DATE 04/12/2007	API 05-123-24123	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA
OPERATIONS AT RPT TIME WSI FOR MIT TEST.				
24 HR SUMMARY MIRU FLOWBACK. KILL WELL. ND WELLHEAD. NU BOPS. POOH W/ TUBING. TALLY OUT. MIRU WIRELINE. SET CIBP @ 6,712'. DUMP 4 SX CEMENT ON CIBP. ETOC @ 6,652'. RDMO WIRELINE. RIH W/ 211 JTS 2-3/8" TUBING. LAND TUBING ON HANGER. EOT @ 6,609'. CIRCULATE BRINE OUT W/ FRESH WATER W/ BIOCID. ND BOPS. NU WELLHEAD. TEST CASING & WH TO 500 PSI. THERE WAS NO BLEED OFF ON CASING. BUT BHP INCREASED FROM 30 TO 60 PSI. ISOLATE BH AND CASING. WILL CONFIRM PRESSURES IN THE AM.				
** FUEL USAGE TODAY - 60 GAL. FUEL USAGE TOTAL - 60 GAL				
24 HR FORECAST WSI FOR MIT TEST.				
GL ELEV 4,747.0 (usft)	RKB 4,757.0 (usft)	FORMATION	TMD 7.250	TVD 7.250
		PBTMD 7.237	PBTVD 7.237	
AUTH COST /				

CASING DETAILS									
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS	

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
		01/16/2017	10.0	6,610.0	4-1/2			
TUBING ASSEMBLY 2		07/01/2017	0.0	6,980.3				
TUBING ASSEMBLY	2-3/8	09/25/2020	10.0	6,608.7	7-1/16			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRACK #	STATUS	TYPE	TOP (usft)	BASE (usft)	