



## Well History

Well Name: Walker 13-10

API 05123299680000		Surface Legal Location NWSW 10 6N 63W		Field Name Wattenberg		State CO		Well Configuration Type Vertical	
Ground Elevation (ft) 4,695.00		Original KB Elevation (ft) 4,705.00		KB-Ground Distance (ft) 10.00		Spud Date 6/23/2006 00:00		Rig Release Date 6/27/2006 00:00	
						On Production Date 8/23/2006		Abandon Date 9/18/2020	

### Daily Operations

Start Date	Summary	End Date
9/18/2020	<p>MIRU ENSIGN RIG 354 HELD SAFETY MEETING CHECK PRESSURE IWP 100PSI TUBING 300PSI CASING 0PSI SURFACE CASING BLOW DOWN WELL TO TANK LOAD CASING/TUBING WITH 60BBL CIRCULATE OIL/GAS FROM WELLBORE FOR 1HR CLEAN. FUNCTION TEST BOP TEST GOOD. N/D WELL TREE, N/U BOP. R/U WORK FLOOR TUBING EQUIPMENT. UNLAND TUBING FROM WELLHEAD, L/D 8' SUB, TOTH 50JNTS TO DERRICK, L/D 157JNTS 2 3/8 4.7# J-55 TUBING TO TRAILER KEEPING HOLE LOADED. MIRU RMWS HELD SAFETY MEETING. P/U RIH 4 1/2" 10K CIBP CORRELATED WITH LOG SET CIBP @ 6694', P/U RIH BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. PRESS TEST PLUG/CSG 1200PSI TEST GOOD. P/U RIH 4 1/2" 10K CIBP CORRELATED WITH LOG SET @ 6408', P/U RIG BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. P/U RIH 4 1/2" 10K CIBP CORRELATED WITH LOG SET CIBP @ 2800', P/U RIH BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. P/U LOGGING TOOLS RIH TO 600' RUN CBL FROM 600'-SURF. TOC @ 140' P/U RIH PERF GUN SHOOT HOLES IN 4 1/2" CSG @ 120'. RDMO RMWS. R/U PUMP. PUMP DOWN CASING THROUGH HOLES RETURNING ANNULUS PUMPING 2BBL/MIN WITH 0PSI GOOD CIRCULATION, R/D PUMP. RIH WITH MULE SHOE 51JNTS AND 8' SUB DOWN TO 1660'. MIRU NEXTIER CEMENTERS HELD SAFETY MEETING. LOAD LINES WITH 1BBL PRESS TEST LINES/PUMP 2000PSI TEST GOOD. PUMP 5BBL FRESH AHEAD MIX/PUMP 122SXS (25BBL) G-NEAT 15.8# CEMENT FROM 1660'-SURF RETURNED 1BBL CEMENT TO SURFACE, MAINTAINED GOOD CIRCULATION THROUGHOUT JOB R/D CEMENTERS. L/D 8'SUB &amp; 51JNTS 2 3/8 TUBING. R/D WORK FLOOR TUBING EQUIPMENT, N/D BOP N/U 5K TOP FLANGE. R/U CEMENTERS ONTO CASING TOP OFF CEMENT INSIDE CASING WITH 15SXS (3BBL) G-NEAT 15.8# CEMENT SQUEEZE 24SXS (5BBL) G-NEAT 15.8# CEMENT THROUGH HOLES RETURNED 1BBL CEMENT TO SURFACE, R/D WASH UP CEMENTERS. SWI, R/D RIG PUMP/TANK. INSTALLED WELL FENCE CREW CLEANED LOCATION MOVE RIG/EQUIPMENT OFF LOCATION. DUG UP WELL. CUT AND CAPPED WELL 6' BELOW GROUND LEVEL.</p> <p>THIS IS THE FINAL REPORT</p> <p>NOTE THERE WAS NO CSG RECOVERED FROM THIS WELL. THERE WAS 207 JTS 2 3/8" 4.70# J-55 8RD TBG SOLD</p>	9/18/2020