



Daily Operations

Well Name: SPIKE D14-16

Daily Operations				
Well Name	API	Job Type	Start Date	Summary
SPIKE D14-16	05-123-25091	PLUG AND ABANDON	5/20/2019	MIRU BULLSEYE FLOW BACK AND SPN CEMENT & PUMP TRUCKS. TEST EQUIPMENT. IWP- TBG 1150 PSI, CSG 1250 PSI & SURFACE 0 PSI. (NOTE: PERFORMED A BH TEST 1150/1250/ 0 PSI. THERE WAS NO CHANGE IN THE TBG OR CSG PRESSURE DURING THE TEST AND NO VENTING OR FLUID FROM THE SURFACE CSG). (EOT @ 6873' KB). BLED WELL DOWN. CAUGHT CIRCULATION W/ 90 BFW. MIX AND PUMP 45 SKS G NEAT CEMENT (9.2 BBLS 15.8 PPG). DISPLACE W/ 24 BFW AND SWI FOR 1 HR. PRESSURE TEST THE PLUG @ 6873' KB TO 500 PSI, GOOD TEST. SDFD, CREWS TO THE YARD.
SPIKE D14-16	05-123-25091	PLUG AND ABANDON	5/21/2019	SHUT DOWN DUE TOO WEATHER!
SPIKE D14-16	05-123-25091	PLUG AND ABANDON	5/22/2019	(NOTE: SLOW START DUE TOO MUDDY LOCATION. HAD CAT SPOT BULK TRUCK IN, HELPED WATER TRUCKS & DIRTY TRUCKS IN AND OUT OF LOCATION). SDFD, CREWS TO THE YARD.
SPIKE D14-16	05-123-25091	PLUG AND ABANDON	5/23/2019	CREWS TO LOCATION: IWP- TBG 0 PSI, CSG 100 PSI & SURFACE 0 PSI. R/U C&J ENERGY SERVICES. RIH W/ 2 3/8" TBG PUNCH AND SHOOT HOLES @ 4462' KB. POOH W/ WIRELINE. MIX AND PUMP 50 SKS G NEAT (10.2 BBLS 15.8 PPG). DISPLACE W/ 15 BFW. RIH W/ SHOGUN ON WIRELINE AND SHOOT HOLES @ 2500' KB. POOH W/ WIRELINE. R/D C&J ENERGY SERVICES. CAUGHT CIRCULATION. MIX AND PUMP 10 BBLS MUD FLUSH AND 180 SKS G NEAT CEMENT W/ 2% CC (36.8 BBLS 15.8 PPG). PUMP 145 SKS INTO OH AND 35 SKS INSIDE THE 4 1/2" CSG. DISPLACE W/ 7.7 BFW AND SHUT WELL IN AND WOC FOR 1HR. PRESSURE TEST PLUG @ 2000' TO 500 PSI, GOOD TEST. RIH W/ SHOGUN AND SHOOT SQZ HOLES @ 903' KB. POOH W/ WIRELINE. R/D C&J ENERGY SERVICES. MIX AND PUMP 10 BBLS MUD FLUSH AND 321 SKS G NEAT W/ 2% CC (65.7 BBLS 15.8 PPG). SWI, SDFD, CREWS TO THE YARD.