

## Stormwater Inspection Report

<b>Operator:</b>	Laramie Energy, LLC
<b>Project:</b>	Cascade Creek
<b>Location:</b>	C.C. 610 - 22-43 / Entire Project Area
<b>Date:</b>	Monday, December 14, 2020
<b>Weather:</b>	Snow Showers, Light Winds, High 26° Lo 19°



Type of Inspection Report	14-Day Routine	Monthly Routine	Post-Storm	Corrective Action	Winter Exclusion	Stabilization Complete	Site Review
		<b>X</b>		<b>X</b>	<b>X</b>		

Phase(s) of Construction Inspected	No Activity	Clear & Grade	Facility Installation	Drilling Operations	Reclamation	Acres of Disturbance Inspected
	<b>X</b>					

Stormwater Compliance Questions		YES	NO	N/A
1	Any BMPs Fail or Require Maintenance?		<b>X</b>	
2	Any Issues Identified Requiring the Installation of Additional BMPs?	<b>X</b>		
3	Any Sediment or Other Pollutants Discharged Outside Project Boundaries?		<b>X</b>	
4	Any BMPs Repaired or Maintained?		<b>X</b>	
5	Any New BMPs Installed?	<b>X</b>		
6	Any Hazardous Materials Spilled or Leaked?		<b>X</b>	
7	Any Deviation from the Minimum Inspection Schedule?		<b>X</b>	

Comments / Descriptions / Explanations
<p>One crew started wattle installation on the C.C. 610-22-43 pad this morning. Wattle is being installed along the toe of the fill slope on the south side of the pad. The crew is digging through snow drifts that are approximately 1'-2' in depth to expose bare ground for the installation of wattle. EI arrived to the site and suspended operations for safety concerns due to the current ground and weather conditions. BMP installations will resume when conditions at the site improve for the safe and effective installation of required BMPs.</p> <p>The routine 30-day stormwater inspection was completed today for the Cascade Creek project area. Currently, the project is covered in 2"-7" of snow, all stormwater outlets are frozen over, and the long range forecasted weather is predicting below freezing temperatures and additional snowfall for the project area. Based on all current and forecasted weather conditions, the project area will be placed into winter exclusion and the routine 30-Day stormwater inspection will resume when melting conditions occur.</p>

**Photo 1**



*Wattle Installation on the C.C. 610-22-43*

**Photo 2**



*Wattle Installation on the C.C. 610-22-43*

**Photo 3**



*BMPs on the Upper Loop Access Road*

**Photo 4**



*BMPs on the Lower Loop Access Road*

**Inspector Name and Title**

A handwritten signature in black ink.

**Inspector Signature**

12/14/2020

**Date of Signature**

**Part I.A.3.f. Compliance Signature Requirement**

*"I verify that, to the best of my knowledge and belief, all corrective action and maintenance items identified during the inspection are complete, and the site is currently in compliance with the permit."*

**Stormwater Manager Certification Signature**