

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

11/30/2020

Document Number:

402536738

Flowline System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and 906.

Operator Information

OGCC Operator Number: 46290 Contact Person: Mani Silva
Company Name: KP KAUFFMAN COMPANY INC Phone: (303) 8254822
Address: 1675 BROADWAY, STE 2800 Email: regulatory@kpk.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes ☒ No ☐

FLOWLINE SYSTEM

FLOWLINE SYSTEM IDENTIFICATION

Facility ID Number: 478840 Flowline System Facility S4WA
Name:

FLOWLINE SYSTEM REGISTRATION

A representative legal location and associated latitude and longitude near the center of the Flowline System.

County: WELD
Qtr Qtr: NENE Section: 28 Township: 2N Range: 68W Meridian: 6
Latitude: 40.114850 Longitude: -105.001070
GPS Quality Value: 7.6 Type of GPS Quality Value: Accuracy in Meters Measurement Date: 05/05/2017

FLOWLINE DESCRIPTION AND TESTING

Date Construction Completed: 12/01/1989
Pipe Material: Carbon Steel Bedding Material: Native Materials
Max outer Diameter (inches): 10.000 Type of Fluid Transferred: Multiphase
Max Anticipated Operating PSI: Testing Pressure: Test Date:

Description of Corrosion Protection:

Carbon Steel pipelines are typically covered with a protective external coating, and are subject to rigorous fabrication, inspection, and quality control standards to reduce the occurrence of pipe and coating defects that can lead to external corrosion. While the likelihood of corrosion is minimal due to low operating pressures, KPK regularly inspects and pressure tests all lines to ensure corrosion is not occurring.

Description of Integrity Management Program:

Production and upkeep of KPK's assets involves regular hands-on operation by KPK's field crews. These field crews not only maintain safe production, but also conduct routine inspections to confirm proper integrity of the production systems. While pipeline integrity issues are minimal due to pipeline materials and low operating pressure, KPK regularly inspects and pressure tests all lines to ensure pipeline integrity is maintained.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

Construction of pipelines is generally not occurring. When necessary to remedy a pipeline issue, KPK typically assesses all conditions to determine the proper construction method. A combination of boring and open trench are utilized by KPK.

OPERATOR COMMENTS AND SUBMITTAL

Comments The locations of the described flowlines are approximations based on employee's working knowledge of the oil and gas operations. Operator is able to provide an exact location upon request.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 11/30/2020 Email: regulatory@kpk.com

Print Name: Jeremy Kauffman Title: Analyst

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: 12/17/2020

Conditions of Approval

COA Type

Description

Attachment Check List

Att Doc Num

Name

402536738	Form44 Submitted
402536740	FLOWLINE SYSTEM GEODATABASE SHP

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)

