

<div><div><div><div></div><div>noble</div><div>energy</div></div></div><div>Daily Operations</div></div>				
Well Name: GITTLEIN D09-07				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
GITTLEIN D09-07	05-123-19016	PLUG AND ABANDON	9/11/2020	ROAD RIG TO LOCATION AFTER THE ENTRANCE GOT FIXED UP, SPOT RIG AND EQUIPMENT , RU RIG AND PUMP, PRESSURED TEST HARD LINES WITH STABBING VALVES-GOOD TEST, PRESSURED TEST BOP ON STUMP 250 PSI LOW 2500 PSI HIGH - GOOD TEST,CHECKED PRESSURES TBG AND PRODUCTION CSG HAD 520 PSI THE BH HAD 8 PSI, PERFORMED A FORM 17 - 30 MINUTES BH TEST , AS SOON WE OPEN THE NEEDLE VALVE IT WENT TO 0 PSI AND MAYBE LESS THAN HALF OF A CUP OF WATER AND MAYBE A DROP EVERY NOW AND THEN, RU AND PUMPED 30 BBLS DOWN THE TBG AND THEN ON CSG WE PUMPED ABOUT 50 BBLS BEFORE WE STARTED TO BUILD PRESSURE SO WE OPENED THE TBG TROUGH THE CHOKE UNTIL WE GOT THE GAS BUBBLE OUT BACK TO JUST WATER , ND MASTER VALVE ,CAP NU FLANGE BOP AND RU FLOOR, UN LAND TBG AND TOH WITH 38 STANDS, SWFN.
GITTLEIN D09-07	05-123-19016	PLUG AND ABANDON	9/14/2020	SAFETY MEETING , CHECKED PRESSURES, 0 PSI ON TBG 5 PSI ON CSG AND 0 PSI ON BH, FINISH TOH LAYING DOWN TBG,RU SPN WIRELINE RIH AND SET CIBP @ 6862' WITH 2 SK DUMP BAIL, LOAD THE HOLE WITH 55 BBLS OF FRESH WATER AND PRESSURE TEST FOR 15 MINUTES , PRESSURE NEVER WENT DOWN BUT IT DID GAINED 20 AFTER THE FIRST 10 MINUTES, CALLED IN AND WE WERE GOOD TO PROCEED, RIH AND SET SECOND CIBP @ 6560' WIT 2 SKS DUMP BAIL, THIRD CIBP @ 4226' WITH 2 SKS DUMP BAIL, PERFORATE @ 2500' AND PUMPED INJECTION 2 BBLS , PERFORATE @ 2000' AND SET CICR @ 2400' , RD WIRELINE AND RIH WITH STINGER TAG AND SPACED OUT AT RIG FLOOR LEVEL , RU SPN CEMENTERS AND PUMPED 190 SKS -15.8 PPG - 1.15 YIELD - 38.91 BBLS G-NEAT CMT SLURRY - 22.62 BBLS MIX FRESH WATER AT 7.2 PH AND LESS THAN ONE ON THE CHLORIDES - SPOT THE FINAL 35 SKS ON TOP OF CICR ONCE WE STUNG OUT, LAY DOWN PUP JTS 13 FULL JTS AND REVERSED OUT WITH 20 BBLS TO CLEAN UP, FINISHED LAYING DOWN THE REST OF THE TBG 65 JTS, SECURE WELL FOR NIGHT.
GITTLEIN D09-07	05-123-19016	PLUG AND ABANDON	9/15/2020	SAFETY MEETING , CHECKED PRESSURES AND WE HAD 0 PSI ON PRODUCTION CSG 12 PSI ON BH ,LED PRESSURE OFF AND DID A 30 PRESSURE BUILD UP - 4 PSI , CALLED IN RU WIRELINE AND GOT OK FROM STATE TO JET CUT CGS @ 1002', CIRCULATE CONDITION HOLE WE GOT VERY LITTLE GAS BACK , CHECKED AND HAD NO FLOW OR PRESSURE, RD FLOOR ND BOP UN LAND CSG NU BOP RU FLOOR AND PULLED CSG UP TO THE FLOOR, CLOSED RAMS AND CHECKED FOR PRESSURE BUILD UP OR FLOW, 0 PSI IN 30 MINUTES TEST, LAY DOWN 300' OF CASING RU SPN CEMENTERS AND PUMPED 10 MUD FLUSH-5 BBL SPACER - 235 SKS 15.8 PPG 1.15 YIELD - 48 BBLS SLURRY G-NEAT CEMENT - PH 7.2 CHLORIDES LESS THAN 1 , RD CEMENTERS AND TOH LAYING DOWN THE REST OF THE CASING 24 JTS TOTAL, RD FLOOR ND BOP , TOP OFF WITH 30 MORE SKS MAKING A TOTAL OF (265 SKS FOR SHOE PLUG), NU NIGHT CAP SECURE WELL, RIG DOWN.
Page 1/1				
Report Printed: 11/20/2020				