

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

07/21/2020

Submitted Date:

01/05/2021

Document Number:

692602716

FIELD INSPECTION FORM

Loc ID 316200 Inspector Name: Katz, Aaron On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 10200
Name of Operator: PETROHUNTER OPERATING COMPANY
Address: 910 SIXTEENTH STREET SUITE 208
City: DENVER State: CO Zip: 80202

Findings:

2 Number of Comments
0 Number of Corrective Actions
 Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Katz, Aaron	970-765-6300	aaron.katz@state.co.us	

General Comment:

OWP work for BMU 2571

COGCC Comments

Comment	User	Date
<p>6:30-7AM CT JSA MEETING W/ STATE REP AND CEMENTERS Moving Equip. 7AM Move equip. to new well SIRU WOR 107. Spot pump, tank, tbg. trailer, wireline trk., Cementing equip. Check PSI. on well. SITP 70psi SICP 70psi, SISP slight blow. ND Wellhead NU BOP'S RU tbg. floor and tbg. equip. 9AM PU on tbg. hanger weighing 6k. LD tbg. Hanger and Stand back 20 jts. 2 3/8" 4.7# 8rd tbg. and tally. LD 19 jts tbg. on float. 11AM RU Perforators wireline, MU 4.250 guage ring and RIH to 1579' and tag up solid. Talk w/ state rep. OK! POOH w/ guage ring. MU and PU perf gun and RIH to 550' and perf 5 1/2" csg. POOH w/ perf. gun. MU 5 1/2" CICR and RIH and set @ 450'. POOH w/ wireline RD wireline. 1PM MU 5 1/2" Stinger and RIH and sting into retainer @ 450' space out and RU Blac Frac Cementing. Hook Cementer up to tbg. Pump 35sx Cement through retainer, Unsting from retainer and fill 5 1/2" csg w/ cement to surface. 3PM RD Blac Frac, POOH w/ 14 jts 2 3/8" 4.7# 8rd and LD on float. Clean up floor and wash out pipe as we lay down. RD tbg. equip and tbg. floor. ND BOP'S. Rack out equip. Drain rig pump and lines. 3-5PM RD WOR 107 and prepare to road in the am. RU Blac Frac and pump cement down 5 1/2" and fill to surface. Clean up all Cement equip. flush cement out of lines. SD. 5PM SDFN 5-5:30 PM CT</p>	katza	01/05/2021

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
692602717	Inspection Photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5321742