

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

11/20/2020

Document Number:

402467143

Off-Location Flowline

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and

Operator Information

OGCC Operator Number: 46290 Contact Person: Mani Silva
Company Name: KP KAUFFMAN COMPANY INC Phone: (303) 8254822
Address: 1675 BROADWAY, STE 2800 Email: regulatory@kpk.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes ☒ No ☐

OFF LOCATION FLOWLINE

FLOWLINE ENDPOINT LOCATION IDENTIFICATION

Location ID: 476278 Location Type: Production Facilities
Name: Shaw, Michael S 1 Number:
County: WELD
Qtr Qtr: SENE Section: 29 Township: 2N Range: 68W Meridian: 6
Latitude: 40.112240 Longitude: -105.019310

Description of Corrosion Protection

Fiberglass pipelines are resistant to most acids, bases, oxidizing agents, metal salts, reducing gases and sulfur gases. These pipelines have been utilized by KPK because of their corrosion resistance. As such, additional corrosion protection is not needed for these pipelines.

Description of Integrity Management Program

Production and upkeep of KPK's assets involves regular hands-on operation by KPK's field crews. These field crews not only maintain safe production, but also conduct routine inspections to confirm proper integrity of the production systems. While pipeline integrity issues are minimal due to pipeline materials and low operating pressure, KPK regularly inspects and pressure tests all lines to ensure pipeline integrity is maintained.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

Construction of pipelines is generally not occurring. When necessary to remedy a pipeline issue, KPK typically assesses all conditions to determine the proper construction method. A combination of boring and open trench are utilized by KPK.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 476279 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Location ID: 318602 Location Type: Well Site ☐

Name: SHAW, MICHAEL S-62N68W Number: 29NENE

County: WELD No Location ID

Qtr Qtr: NENE Section: 29 Township: 2N Range: 68W Meridian: 6

Latitude: 40.114549 Longitude: -105.019521

Equipment at Start Point Riser: Well

Type of Fluid Transferred: Multiphase Pipe Material: Fiberglass Max Outer Diameter:(Inches) 3.000
Bedding Material: Native Materials Date Construction Completed: 10/20/1978
Maximum Anticipated Operating Pressure (PSI): _____ Testing PSI: _____
Test Date: _____

<p>Date: _____</p> <p>Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:</p> <div style="border: 1px solid black; height: 40px; width: 100%;"></div>

Comments	
----------	--

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed:	_____	Date:	11/20/2020	Email:	regulatory@kpk.com
Print Name:	Jeremy Kauffman	Title:	Analyst		

COGCC Approved:  **Director of COGCC** Date: 1/7/2021

Conditions of Approval

COA Type

Description

--	--

Attachment Check List

Att Doc Num

Name

402467143	Form44 Submitted
-----------	------------------

Total Attach: 1 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)

