



Well History

Well Name: Pappenheim 44-26

API 05123240120000		Surface Legal Location SESE 26 7N 64W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft) 4,810.00		Original KB Elevation (ft) 4,820.00		KB-Ground Distance (ft) 10.00		Spud Date 9/16/2006 00:00		Rig Release Date 9/20/2006 00:00		On Production Date 10/19/2006		Abandon Date 12/10/2020	

Job

Abandon Well LOE, 12/9/2020 11:00

Job Category Abandon	Primary Job Type Abandon Well LOE	Start Date 12/9/2020	End Date 12/10/2020	Objective PLUG AND ABANDON WELL
-------------------------	--------------------------------------	-------------------------	------------------------	------------------------------------

Daily Operations

Start Date	Summary	End Date
12/9/2020	MIRU ENSIGN RIG 351 HELD SAFETY MEETING CHECK PRESSURE. IWP 500 PSI TUBING, 700 PSI CASING, 0 PSI SURFACE. BLOW DOWN WELL TO TANK LOAD CASING/TUBING WITH 115 BBLs. CIRCULATE OIL/GAS FROM WELLBORE FOR 1HR CLEAN. FUNCTION TEST BOP TEST GOOD. N/D WELL TREE, MASTER VALVE N/U BOP. R/U WORK FLOOR TUBING EQUIPMENT. UNLAND TUBING FROM WELLHEAD TOH 56 JNTS TO DERRICK L/D 171 JNTS TO TRAILER (227 JNTS TOTAL IN WELL) KEEPING HOLE LOADED. MIRU RMWS WIRELINE HELD SAFETY MEETING P/U RIH 4 1/2" 10K CIBP CORRELATED WITH LOG SET CIBP @ 6975', P/U RIH BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. LOADED CASING WITH 12 BBL PRESSURE TEST PLUG/CASING TO 1100PSI FOR 15 MIN. TEST GOOD. BLEED OFF PRESSURE. P/U RIH 4 1/2" 10K CIBP CORRELATED WITH LOG SET CIBP @ 6680', P/U RIH BAILER DUMP 2SXS CEMENT ON TOP OF CIBP. P/U RIH 4 1/2" CIBP CORRELATED WITH LOG SET CIBP @ 2500'. RDMO RMWS SWI DRAINED EQUIPMENT CREW CLEANED LOCATION CREW TRAVELED HOME.	12/9/2020
12/10/2020	CREW TRAVELED TO LOCATION HELD SAFETY MEETING CHECK PRESSURE 0 PSI ON WELL. MIRU PETROSTAR HELD SAFETY MEETING PERFORM MIT CHART/TEST WELL 500 PSI HELD FOR 15MIN GOOD TEST. R/D PETROSTAR. P/U RIH MULE SHOE 57 JNTS 2 3/8" TUBING DOWN TO 1862'. MIRU DUCO CEMENTERS HELD SAFETY MEETING. PUMPED 5BBL FRESH AHEAD GOOD CIRCULATION MIXED/PUMPED 26 SXS (5.3BBL) G-NEAT 15.8# CEMENT FROM 1862'-1520', DISPLACED TBG WITH 5.8 BBL TO BALANCE PLUG OUT. MAINTAINED GOOD CIRCULATION THROUGHOUT JOB R/D CEMENTERS. L/D 34 JNTS TO TRAILER. R/U CEMENTERS PUMPED 5BBL FRESH AHEAD GOOD CIRCULATION. MIXED/PUMPED 57 SXS (11.7BBL) G-NEAT 15.8# CEMENT FROM 741'-SURF MAINTAINED GOOD CIRCULATION THROUGHOUT JOB R/D CEMENTERS. L/D 23 JNTS TO TRAILER (227 2 3/8" JNTS TOTAL). R/D WORK FLOOR TUBING EQUIPMENT N/D BOP, R/D WASH UP CEMENTERS. R/D RIG PUMP/TANK CREW CLEANED LOCATION INSTALLED WELL FENCE MOVED RIG/EQUIPMENT OFF LOCATION. DUG UP WELL. CUT AND CAPPED WELL 6' BELOW GROUND LEVEL. WELDED ON MARKER PLATE AND BURIED WELL. TURNED OVER TO THE CONSTRUCTION DEPT TO ABANDON FLOWLINE. THIS IS THE FINAL REPORT. NOTE THERE WAS NO CSG RECOVERED FROM THIS WELL. THERE WAS 227 JTS 2 3/8" 4.70# J-55 8RD TBG SOLD TO KARST.	12/10/2020