

# ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645  
Telephone (970) 284-6006

RIG/UNIT #: 352  
TOUR: Day Shift

## DAILY WORK RECORD

Ticket No: 5111963-SO1

DATE: 16-Dec-20, 12:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: kats 31-34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	7.00		
Crew Travel	1.50		
Labor - Floor	7.00		
Tubing Wiper Rubber	1.00		
BOP/ABOP w/Accumulator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			\$

CUSTOMER STAMP



Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/18/2020
Well Name	Kats 31-34
AFE/LOE	16192928.1
BillCat	9313
Signature	carl rayas

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 25 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
16-Dec-20, 12:00	16-Dec-20, 19:00	7.00	Well Services	Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0/0/169 (Tbg0/Csg0/169). Spot in base beam. Derrick inspection. MIRU. Setup Ensign 352. Control well with 50/50 BBLs. H2O. KLX. ND. 5K. WH. Function Test, NU and Torque RMOR 7-1/16" BOPE. Un land Tubing (Complications Getting Hanger Of Head). POOH standing back tallying 267 JTS). SWI, Secure Well & SDFD.
TOTAL TIME: 7.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	16-Dec-20, 12:00	7.00	1.50	No	0.00		0.00	Yes
Operator	Adrian Munoz	16-Dec-20, 12:00	7.00	1.50	No	0.00		0.00	Yes
Operator	Vincente Chavez	16-Dec-20, 12:00	7.00	1.50	No	0.00		0.00	Yes
Floorhand	Eddie Gonzalez	16-Dec-20, 12:00	7.00	1.50	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	16-Dec-20, 12:00	7.00	1.50	No	0.00		0.00	Yes
Floorhand	Saul Medrano	16-Dec-20, 12:00	7.00	1.50	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.  OPERATOR'S REP. SIGNATURE:   Carl Rayas

# ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645  
Telephone (970) 284-6006

RIG/UNIT #: 352  
TOUR: Day Shift

## DAILY WORK RECORD

Ticket No: 5111963-SO2

DATE: 17-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: kats 31-34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	12.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	12.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			\$



ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

Cole Carveth - P&A/WO	
CUSTOMER STAMP	
Crestone Peak Resources - DJ Basin	
Date	12/19/2020
Well Name	KATS 31-34
AFE/LOE	16192928.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 30 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
17-Dec-20, 07:00	17-Dec-20, 19:00	12.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. RU. Brand X WL. RIH. Set J CIBP. @ 8,500' (J Sand formation top 8,538', top perf 8,552') W/2 SXS. RIH. Set Niobrara CICR. @ 7,775' (Niobrara formation top 7,702', top perf 7,852'). PO/RD and release WL. RIH. STS. Stinger on 2-3/8" 4.7# J55 tubing (123 Stands W/Pups). Sting In Space Out (Stung Out). Rolled Hole. Shut Down Monitor Well 2 Hours (Well Static). Update JSA. RU. Schlumberger. Squeeze Nio as is: 115 SXS. 15.8# Nio Blend, Displace tubing with 26 BBLS. H2O, Stung out 2500 PSI, leaving 15 SXS. Over top CICR. (TOC Inside 4.5" 7,517' and SD-Let plug balance. LD. Partial tubing to 7,400'. Rolled hole clean. Casing Test to 510 PSI. (Held 15 Minutes). Bleed off PSI'S. LD. Partial tubing. Pump 10 sx cement from 5,550' - 5,445' (DV tool at 5,496') and displaced tubing with 20.6 BBLS. H2O. (Full Circulation Thru Out Job). LD partial tubing. Pump 20 sx cement from 4,870' - 4,670' (Sussex top at 4,910'), displace tubing with 17.3 BBLS. H2O and SD-Let plug balance (Full Circulation Thru Out Job). RD and released cementers. Stood back 2,800' tubing back and LD remaining. SWI, Secure Well & SDFD.
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	17-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Adrian Munoz	17-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	17-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Eddie Gonzalez	17-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	17-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	17-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE:  	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.  OPERATOR'S REP. SIGNATURE:    Carl Rayas

# ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645  
Telephone (970) 284-6006

RIG/UNIT #: 352  
TOUR: Day Shift

## DAILY WORK RECORD

Ticket No: 5111963-SO3

DATE: 18-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: kats 31-34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	11.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	11.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			\$

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	



CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/19/2020
Well Name	Kats 31-34
AFE/LOE	16192928.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 30 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
18-Dec-20, 07:00	18-Dec-20, 18:00	11.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. KLX. ND. RMOR. 7-1/16" BOPE. Function test, NU. And Torque KLX. 11" BOPE. RU. Brand X WL. RIH. Jet cut casing @ 2,800'. PO/RD. And release WL. STS. Spear and un land casing. RU. STS. Certified power swivel. Reciprocate, rotate and condition annulus. SWI, Secure Well & SDFD.
TOTAL TIME: 11.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Operator	Adrian Munoz	18-Dec-20, 07:00	11.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	18-Dec-20, 07:00	11.00	3.00	No	0.00		0.00	Yes
Relief Operator	Bernardo Conchas Rojas	18-Dec-20, 07:00	11.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	18-Dec-20, 07:00	11.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	18-Dec-20, 07:00	11.00	3.00	No	0.00		0.00	Yes
Floorhand	Eddie Gonzalez	18-Dec-20, 07:00	11.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE:  	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.  OPERATOR'S REP. SIGNATURE:    Carl Rayas

# ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645  
Telephone (970) 284-6006

RIG/UNIT #: 352  
TOUR: Day Shift

## DAILY WORK RECORD

Ticket No: 5111963-SO4

DATE: 19-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: kats 31-34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	12.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	12.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			\$

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	



CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/21/2020
Well Name	Kats 31-34
AFE/LOE	16192928.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Light		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
19-Dec-20, 07:00	19-Dec-20, 19:00	12.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. RU Schlumberger pump stub plug from 2,800' -2,526' as is: 5 BBLS H2O spacer, 100 SXS 15.8# premium blend (22 BBLS Slurry, 1.24 Y/4.77 GPS) and displaced casing with 37.7 BBLS H@). SD-Let plug balance @ 9:30 AM (Full Circulation Thru Out Job). PO/LD casing (63 Jts/Partial - Sent To Lundvall). Scrape 8-5/8" casing to 1,070'. W/O Cement 8 Hours. Well static after 8 hours (No signs of any LEL'S, trapped pressure or fluid migration). RIH tag stub plug TOC 2,526'. LD partial tubing. RU Schlumberger. Spot shoe plug as is: 5 BBLS H2O spacer, 130 SXS 15.8# AGM blend, displace tubing with 2.6 BBLS H2O and SD-Let plug balance (Full Circulation Thru Out Job). LD all tubing. SWI, Secure Well & SDFD.
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Operator	Adrian Munoz	19-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	19-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Relief Operator	Bernardo Conchas Rojas	19-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	19-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	19-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Jose Arteaga	19-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE:  	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.  OPERATOR'S REP. SIGNATURE:    Carl Rayas

# ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645  
Telephone (970) 284-6006

RIG/UNIT #: 352  
TOUR: Day Shift

## DAILY WORK RECORD

Ticket No: 5111963-SO5

DATE: 21-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: kats 31-34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	2.00		
Crew Travel	1.50		
Labor - Floor	2.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			\$
CUSTOMER STAMP			



Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/22/2020
Well Name	Kats 31-34
AFE/LOE	16192928.1
BillCat	9313
Signature	carl rayas

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
21-Dec-20, 07:00	21-Dec-20, 09:00	2.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. Wells is static (No signs any LEL'S, No trapped psi's or signs of any fluid migration). RDMO. Ensign 352 with rig related equipment. KLX. ND. 11" BOPE. SWI. (Skid To Kats B Unit 2).
TOTAL TIME: 2.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	21-Dec-20, 07:00	2.00	1.50	No	0.00		0.00	Yes
Operator	Adrian Munoz	21-Dec-20, 07:00	2.50	1.50	No	0.00		0.00	Yes
Operator	Vincente Chavez	21-Dec-20, 07:00	2.00	1.50	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	21-Dec-20, 07:00	2.00	1.50	No	0.00		0.00	Yes
Floorhand	Saul Medrano	21-Dec-20, 07:00	2.00	1.50	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE:  	<div>The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.</div> <div>OPERATOR'S REP. SIGNATURE:    Carl Rayas</div>

# ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645  
Telephone (970) 284-6006

RIG/UNIT #: 352  
TOUR: Day Shift

## DAILY WORK RECORD

Ticket No: 5111963-SO6

DATE: 29-Dec-20, 13:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: kats 31-34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	2.50		
Labor - Floor	2.50		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			\$

CUSTOMER STAMP	



Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/30/2020
Well Name	Kats 31-34
AFE/LOE	16192928.1
BillCat	9313
Signature	carl rayas

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
29-Dec-20, 13:00	29-Dec-20, 15:30	2.50	Well Services	Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0 (Braden Head). Skid beam from Kats B Unit 2. Spot in on titan containment. Derrick inspection. MIRU Ensign 352. RIH open ended tubing to tag shoe plug TOC @ 682' (Same As Brand X WL Tag Earlier Today). RU Schlumberger. Pump surface plug from 682' - 0' with 43.3 bbl slurry @ 15.8# G ppg 1.15y 212 sks 5 gps and cement to surface. PO/LD all tubing. SWI. RDMO Ensign 352 (Headed To Kats 41-34).
TOTAL TIME: 2.50 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Operator	Adrian Munoz	29-Dec-20, 13:00	2.50	0.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	29-Dec-20, 13:00	2.50	0.00	No	0.00		0.00	Yes
Relief Operator	Bernardo Conchas Rojas	29-Dec-20, 13:00	2.50	0.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	29-Dec-20, 13:00	2.50	0.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	29-Dec-20, 13:00	2.50	0.00	No	0.00		0.00	Yes

SIGNATURES		
RIG MANAGER/SUPERVISOR'S SIGNATURE:	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.	OPERATOR'S REP. SIGNATURE:
		
		Carl Rayas