

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION Receive Date: 11/18/2020 Document Number: 402535558

Off-Location Flowline

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and

Operator Information

OGCC Operator Number: 46290 Contact Person: Mani Silva Company Name: KP KAUFFMAN COMPANY INC Phone: (303) 8254822 Address: 1675 BROADWAY, STE 2800 Email: regulatory@kpk.com City: DENVER State: CO Zip: 80202 Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes [X] No []

OFF LOCATION FLOWLINE

FLOWLINE ENDPOINT LOCATION IDENTIFICATION

Location ID: Location Type: Production Facilities Name: Our Diane Number: 31, 32-27 County: WELD Qtr Qtr: NWNE Section: 27 Township: 2N Range: 68W Meridian: 6 Latitude: 40.116630 Longitude: -104.986550

Description of Corrosion Protection

Carbon Steel pipelines are typically covered with a protective external coating, and are subject to rigorous fabrication, inspection, and quality control standards to reduce the occurrence of pipe and coating defects that can lead to external corrosion. While the likelihood of corrosion is minimal due to low operating pressures, KPK regularly inspects and pressure tests all lines to ensure corrosion is not occurring.

Description of Integrity Management Program

Production and upkeep of KPK's assets involves regular hands-on operation by KPK's field crews. These field crews not only maintain safe production, but also conduct routine inspections to confirm proper integrity of the production systems. While pipeline integrity issues are minimal due to pipeline materials and low operating pressure, KPK regularly inspects and pressure tests all lines to ensure pipeline integrity is maintained.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

Construction of pipelines is generally not occurring. When necessary to remedy a pipeline issue, KPK typically assesses all conditions to determine the proper construction method. A combination of boring and open trench are utilized by KPK.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: Flowline Type: Wellhead Line Action Type: Registration

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 328043 Location Type: Well Site
Name: OUR DIANE-62N68W Number: 27NWNE
County: WELD No Location ID
Qtr Qtr: NWNE Section: 27 Township: 2N Range: 68W Meridian: 6
Latitude: 40.115587 Longitude: -104.987066

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel sleeved w/ fiberglass Max Outer Diameter:(Inches) 3.000
Bedding Material: Native Materials Date Construction Completed: 06/18/1992
Maximum Anticipated Operating Pressure (PSI): 38 Testing PSI: 38
Test Date: 12/30/2019

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: _____ Flowline Type: Wellhead Line Action Type: Registration

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 318149 Location Type: Well Site
Name: OUR DIANE-62N68W Number: 27SWNE
County: WELD No Location ID
Qtr Qtr: SWNE Section: 27 Township: 2N Range: 68W Meridian: 6
Latitude: 40.111477 Longitude: -104.987066

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel sleeved w/ fiberglass Max Outer Diameter:(Inches) 3.000
Bedding Material: Native Materials Date Construction Completed: 10/28/1975
Maximum Anticipated Operating Pressure (PSI): 38 Testing PSI: 38
Test Date: 12/30/2019

OPERATOR COMMENTS AND SUBMITTAL

Comments

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 11/18/2020 Email: regulatory@kpk.com

Print Name: Jeremy Kauffman Title: Analyst

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ **Director of COGCC** Date: _____

Conditions of Approval

COA Type

Description

--	--

Attachment Check List

Att Doc Num

Name

402535564	PRESSURE TEST
402535566	OFF-LOCATION FLOWLINE GEODATABASE SHP

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)

