

Inspection Photos  
Operator: Simcoe  
API: 067-05796  
Date: 2/8/2021



Photo 1. View of the wellhead portion of the project area from the northwestern corner facing center. Silt trap is not adequately sized as it is full and flowing over during a minor runoff event.



Photo 2. View of silt trap along the northern edge of the project area, is no adequate as it too is overflowing during a minor runoff event. Sediment transport is observed in overflow. Downslope areas need seeding.





Photo 3. View of the eastern project area facing northward. Revegetation is progressing, largely with western wheatgrass. Reference area (in the background) is comprised of sagebrush shrubland, with grasses such as blue grama and western wheatgrass in the understory.