

**FORM  
INSP**

Rev  
X/20

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

02/22/2021

Submitted Date:

02/25/2021

Document Number:

688309759

**FIELD INSPECTION FORM**

Loc ID 317374 Inspector Name: Sherman, Susan On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

OGCC Operator Number: 81490  
Name of Operator: ST CROIX OPERATING INC  
Address: P O BOX 13799  
City: DENVER State: CO Zip: 80201

**Findings:**

- 3 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

Contact Name	Phone	Email	Comment
Melnychenko, David	(303) 489-8428	davidpmel@yahoo.com	
Gottlob, Paul	(720) 420-5747	paul.gottlob@iptenergyservice.com	
Melnychenko, Paul	(303) 489-9298	stcroixexp@aol.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
272970	WELL	SI	10/01/2020	GW	121-10753	HICKERT 41C-18349	PA

**General Comment:**

PA Inspection, cement 1200'

**Inspected Facilities**

Facility ID: 272970 Type: WELL API Number: 121-10753 Status: SI Insp. Status: PA

**Cement**

Cement Contractor

Contractor Name: \_\_\_\_\_ Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_ Circulate to Surface: \_\_\_\_\_  
 Cement Fall Back: \_\_\_\_\_ Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 1200 Cement Volume (sx): 40 sxs

Good Return During Job: \_\_\_\_\_ Cement Type: 15.4 ppg, Class G

Comment: Circulation maintained, pumped at 200 psi max, 20 sxs behind pipe, cement to 1074'

Corrective Action:  Date: \_\_\_\_\_

**Workover**

Comment: Excell Wray, Colorado

Corrective Action:  Date: \_\_\_\_\_

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688309819	St Croix Hickert 41C-18349	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5361809">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5361809</a>