

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION Receive Date: 12/01/2020 Document Number: 402544189

Off-Location Flowline

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and 906.

Operator Information

OGCC Operator Number: 10633 Contact Person: Schuyler Hamilton Company Name: CRESTONE PEAK RESOURCES OPERATING LLC Phone: (303) 774-4017 Address: 1801 CALIFORNIA STREET #2500 Email: Schuyler.Hamilton@Crestonepr.com City: DENVER State: CO Zip: 80202 Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes [X] No []

OFF LOCATION FLOWLINE

FLOWLINE ENDPOINT LOCATION IDENTIFICATION

Location ID: 462782 Location Type: Production Facilities Name: DAVIS GAS UNIT-62N66W Number: 9SENE County: WELD Qtr Qtr: SENE Section: 9 Township: 2N Range: 66W Meridian: 6 Latitude: 40.156047 Longitude: -104.777310

Description of Corrosion Protection

Crestone pipelines are covered in a protective external coating. Flowlines are subject to thorough inspections and fabrication standards during installation to minimize coating and pipe defects. Crestone maintains a chemical program to reduce internal corrosion. If a flowline is found to lack integrity, Crestone will investigate, report, and remediate any spills in accordance with the 900 series rules.

Description of Integrity Management Program

Crestone flowlines are pressure tested prior to placing flowlines into service. Flowlines are tested on an annual basis in accordance with COGCC 1104 series rules. If a flowline is found to lack integrity, Crestone will investigate the root cause, as well as report and remediate any spills in accordance with the 900 series rules. All repairs will be completed in accordance with COGCC 1102 Series rules.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

N/A

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463633 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 318341 Location Type: Well Site
Name: DAVIS GAS UNIT-62N66W Number: 9SENE
County: WELD No Location ID
Qtr Qtr: SENE Section: 9 Township: 2N Range: 66W Meridian: 6
Latitude: 40.155447 Longitude: -104.777310
Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000
Bedding Material: Date Construction Completed: 09/01/1977
Maximum Anticipated Operating Pressure (PSI): Testing PSI:
Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 06/10/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463016 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 331264 Location Type: Well Site
Name: Davis Number: 6-4-9
County: WELD No Location ID
Qtr Qtr: SENE Section: 9 Township: 2N Range: 66W Meridian: 6
Latitude: 40.154000 Longitude: -104.774750
Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000
Bedding Material: Date Construction Completed: 08/05/2010
Maximum Anticipated Operating Pressure (PSI): Testing PSI:
Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 05/14/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463017 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 331324 Location Type: Well Site
Name: DAVIS-62N66W Number: 9NWNE
County: WELD No Location ID
Qtr Qtr: NWNE Section: 9 Township: 2N Range: 66W Meridian: 6
Latitude: 40.157937 Longitude: -104.780160

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000
Bedding Material: Date Construction Completed: 01/31/2002
Maximum Anticipated Operating Pressure (PSI): Testing PSI:
Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 05/14/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463014 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 331264 Location Type: Well Site
Name: Davis Number: 6-4-9
County: WELD No Location ID
Qtr Qtr: SENE Section: 9 Township: 2N Range: 66W Meridian: 6

Latitude: 40.154000 Longitude: -104.774750

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000
Bedding Material: Date Construction Completed: 07/25/2010
Maximum Anticipated Operating Pressure (PSI): Testing PSI:
Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 05/14/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463018 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 331264 Location Type: Well Site
Name: Davis Number: 6-4-9
County: WELD No Location ID
Qtr Qtr: SENE Section: 9 Township: 2N Range: 66W Meridian: 6
Latitude: 40.154000 Longitude: -104.774750

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000
Bedding Material: Date Construction Completed: 07/23/2010
Maximum Anticipated Operating Pressure (PSI): Testing PSI:
Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 05/14/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 462377 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 331402 Location Type: Well Site

Name: DAVIS-62N66W Number: 10NWNW

County: WELD No Location ID

Qtr Qtr: NWNW Section: 10 Township: 2N Range: 66W Meridian: 6

Latitude: 40.158019 Longitude: -104.772092

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000

Bedding Material: Date Construction Completed: 03/05/2002

Maximum Anticipated Operating Pressure (PSI): Testing PSI:

Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 05/14/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463019 Flowline Type: Wellhead Line Action Type:

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 330846 Location Type: Well Site

Name: DAVIS GAS UNIT-62N66W Number: 9SWNE

County: WELD No Location ID

Qtr Qtr: SWNE Section: 9 Township: 2N Range: 66W Meridian: 6

Latitude: 40.153747 Longitude: -104.780500

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000

Bedding Material: Date Construction Completed: 04/30/2000

Maximum Anticipated Operating Pressure (PSI): Testing PSI:

Test Date:

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: _____

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

FLOWLINE FACILITY INFORMATION

Flowline Facility ID: 463015 Flowline Type: Wellhead Line Action Type: _____

OFF LOCATION FLOWLINE REGISTRATION

Equipment at End Point Riser: Separator

Flowline Start Point Location Identification

Location ID: 331264 Location Type: Well Site
Name: Davis Number: 6-4-9
County: WELD No Location ID
Qtr Qtr: SENE Section: 9 Township: 2N Range: 66W Meridian: 6
Latitude: 40.154000 Longitude: -104.774750

Equipment at Start Point Riser: Well

Flowline Description and Testing

Type of Fluid Transferred: Multiphase Pipe Material: Carbon Steel Max Outer Diameter:(Inches) 3.000
Bedding Material: _____ Date Construction Completed: 08/09/2001
Maximum Anticipated Operating Pressure (PSI): _____ Testing PSI: _____
Test Date: _____

OFF LOCATION FLOWLINE Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification

Date: 05/14/2019

Description of Realignment, Out of Service, Pre-Abandonment Notice, or Abandonment Verification:

Flowline was disconnected from wellhead and from separator. Flowline was flushed with 25bbls fresh water prior to plugging. Flowline was verified free of hydro carbons with LEL monitor. Flowline was cut below ground level. Flowline was capped on both ends with 120lbs of slurry per state NTO, then backfilled on both ends.

OPERATOR COMMENTS AND SUBMITTAL

Comments This form is submitted as a December 1, 2020 update including a description of corrosion protection, integrity management system and GIS data.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 12/01/2020 Email: Schuyler.Hamilton@Crestonepr.com

Print Name: Schuyler Hamilton Title: EHS Field Tech

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ **Director of COGCC** Date: _____

Conditions of Approval

COA Type

Description

--	--

Attachment Check List

Att Doc Num

Name

402544190	OFF-LOCATION FLOWLINE GEODATABASE GDB
-----------	---------------------------------------

Total Attach: 1 Files

General Comments

User Group

Comment

Comment Date

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)

