



<b>COMPANY</b> Public Service Company of Colorado				<b>DATE</b> 2/22/2021	
<b>LEASE</b> Storage Unit #23 API# 05-087-07091					
<b>Surface Casing</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>	
8-5/8"	24#	J-55	LT&C	317'	
<b>Prod Casing</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>	
4-1/4"	10.5	K-55	LT&C	6595	
<b>Tubing String</b>	<b>Size</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>
	2 3/8	4.7	J-55	8rd EUE	6500
<b>Second String</b>	<b>Size</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>
<b>Prepared for:</b>		<b>Perforations:</b> J Sand 6420' to 6428'			
<b>ITEM No#</b>	<b>Length</b>	<b>Description</b>	<b>ID</b>	<b>OD</b>	<b>Depth</b>
1		190 sks of surface cement from 233' - 0'			
2		12-1/4" surface hole.	12.25		
3		8-5/8" Surface Casing @ 233'. Ran 1968	7.972	8.625	233.00
4		Hole size 7-7/8"	7.875		
5		Original Cement job. 9/19/1980 1280 sacks of Halco Lite and 250 sacks of 50/50 Poz Mix cement. Cement was returned to surface. No CBL.			
6		2-3/8" production tubing landed at 6500'			6500.00
7		J Sand Perfs 6514' to 6524'			
8		4-1/2" Casing landed @ 6550'.			6595.00
<b>PREPARED BY</b> Jeff Schneider			<b>PHONE:</b> 970-381-9588		
<b>OFFICE</b> Fort Morgan, CO			<b>PHONE</b> 970-867-9437		<b>INVOICE #</b>