

US ROCKIES REGION
Operation Summary Report

Well: **PARAGON X30-12**

Spud date: 2/22/2009

Project: COLORADO-WELD-NAD83-UTM13

Site: PARAGON X30-12

Rig name no.: BRIGADE 10/10

Event: CONST- CAP WELL WORK

Start date: 3/6/2019

End date:

Active datum: RKB @4,997.99usft (above Mean Sea Level)

UWI:

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/14/2019	13:00 - 16:00	3.00	LOCPRP	53	B	P		MILLER-HFI MOWED, STRING FENCE ALSO LEVELD FOR BASE BEAM FOR UP COMING RIG OPS.
3/4/2019	-							
3/6/2019	6:00 - 6:30	0.50	LOCPRP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:00	0.50	LOCPRP	48	B	P		INSPECT & START EQUIPMENT & HELD JSA SAFTEY MEETING,GO OVER WORKOVER RIG DAILY CHECKLIST(SEE SAFETY COMMENTS ON SAFETY TAB)
	7:00 - 9:00	2.00	LOCPRP	30	A	P		SPOT IN ALL EQ,MIRU BRIGADE 10 LD ALL PUMP LINES PSI TEST ALL LINES
	9:00 - 10:00	1.00	LOCPRP	52	F	P		PSI TEST BOP ON TEST STUMP,LOW TEST TO 250 PSI,HIGH TEST TO 5000 PSI
	10:00 - 11:00	1.00	LOCPRP	33	G	P		CP= 1000 PSI,TBG = 1000 SCGS= 0 PSI, BLED CP & TBG PSI OFF NO FLUIDS BROUGHT BACK ,SCGS LEFT OPEN DURING JOB OPERATION
	11:00 - 12:00	1.00	LOCPRP	30	E	P		PUMP 45 BBL DOWN CSG & 30 DOWN TBG,ND 5K WELL HEAD
	12:00 - 14:30	2.50	ABANDP	30	J	P		FUNCTION TEST BOP,ND 5K WELL HEAD,NU BOP W 2.375" RAMS INSTALLED,PSI TEST PIPE RAMS ON WELL HEAD,LOW TEST TO 250 & HIGH TEST TO 5000 PSI,RU RIG FLOOR
	14:30 - 16:30	2.00	LOCPRP	31	I	P		TOH W 118 JTS OF 2.375"WELL STARTED TO BLOW,PUMPED 20 BBL DOWN CSG,TOH W REMAINING 119 JTS & XN,NC,237 JTS TOTAL IN WELL
	16:30 - 17:00	0.50	LOCPRP	30	K	P		SHUT IN AND SECURED WELL,
	17:00 - 17:30	0.50	LOCPRP	30	I			DRAINED AND WINTERIZED ALL EQ
	17:30 - 18:00	0.50	LOCPRP	30	G	P		CREW TRAVEL TO YARD
3/7/2019	6:00 - 6:30	0.50	LOCPRP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:30		LOCPRP	48	B	P		INSPECT & START EQUIPMENT & HELD JSA SAFTEY MEETING,GO OVER WORKOVER RIG DAILY CHECKLIST(SEE SAFETY COMMENTS ON SAFETY TAB)
	6:30 - 7:30	1.00	LOCPRP	33	G	P		CP= 0 PSI, SCGS= 3 PSI,BLED SCGS & CSG DOWN NO FLUIDS BROUGHT BACK LEFT OPEN DURING JOB OPERATIONS
	7:30 - 10:00	2.50	LOCPRP	34	I	P		MIRU PIONEER WIRELINE,PU 3.875" GUAGE RING TIH TO 7105',PU 4.5" 11.63 CIBP & SET @ 7095' & 2 SX OF CMT
	10:00 - 11:30	1.50	LOCPRP					RD RIG FLOOR,ND BOP,REMOVE 5K WELL HEAD,NU NEW 5K WELL HEAD,INSTALL XXH NIPPLES & NEW 2" CSG VALVES DOUBLED ON BOTH SIDES SAME WITH SCGS VALVE & NIPPLES
	11:30 - 13:00	1.50	LOCPRP	31	I	P		TIH W 212 JTS OF 2.375" EOt 6568',RU PUMP
	13:00 - 14:00	1.00	LOCPRP	31	H	P		CIRCULATE OIL & GAS OUT OF WELL,CIRCULATED 150 BBL 2X HOLE VOLUME
	14:00 - 14:30	0.50	LOCPRP	48	B	P		GO OVER MAN DOWN SCENARIO,TALKED ABOUT REponsibilities OF EACH CREW MEMBER & AND WHAT TO DO IF THIS HAPPENS,Topic CIRCULATIING WELL AND MAN GOES DOWN @ TANKS

US ROCKIES REGION
Operation Summary Report

Well: PARAGON X30-12

Spud date: 2/22/2009

Project: COLORADO-WELD-NAD83-UTM13

Site: PARAGON X30-12

Rig name no.: BRIGADE 10/10

Event: CONST- CAP WELL WORK

Start date: 3/6/2019

End date:

Active datum: RKB @4,997.99usft (above Mean Sea Level)

UWI:

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	14:30 - 15:00	0.50	LOCPRP	31	I	P		LD 5 JTS TO DROP FLUID LEVEL
	15:00 - 15:30	0.50	LOCPRP	30	I	P		DRAINED AND WINTERIZED ALL EQ
	15:30 - 16:00	0.50	LOCPRP	30	G	P		CREW TRAVEL TO YRAD
3/8/2019	6:00 - 6:30	0.50	LOCPRP	30	G	P		CREW TRAVEL TO LOCATION
	6:30 - 7:30		LOCPRP	48	B	P		INSPECT & START EQUIPMENT & HELD JSA SAFETY MEETING,GO OVER WORKOVER RIG DAILY CHECKLIST(SEE SAFETY COMMENTS ON SAFETY TAB)
	6:30 - 7:30	1.00	LOCPRP	33	G	P		CP= 0 PSI, SCSG= 0 PSI,BLED SCSG & CSG DOWN NO FLUIDS BROUGHT BACK LEFT OPEN DURING JOB OPERATIONS
	7:30 - 8:30	1.00	LOCPRP	33	G	P		PERFORMED MIT TEST TO 430 PSI,LOST,4 PSI,END PSI 426 PERFORMED SECOND MIT TO 430 LOST 4 PSI,END PSI 426
	8:30 - 9:00	0.50	LOCPRP	31	I	P		TIH W 30 JTS TAG TOC LD 1 JT LAND WELL W 228 JTS OF 2.375 EOT 7065' 25' ABOVE CMT
	9:00 - 10:30	1.50	LOCPRP	30	J	P		RD RIG FLOOR ND BOP,NU FLANGED 5K DOUBLE VALVE WELL HEAD
	10:30 - 11:30	1.00	LOCPRP	31	I	P		RU TBG LUBRICATOR BROCH TBG TO 7070 RD LUBRICATOR
	11:30 - 12:00	0.50	LOCPRP	30	D	P		TORQUE WELL HEAD
	12:00 - 12:30	0.50	LOCPRP	30	D	P		TEST WELL HEAD 250 LOW TEST FOR 15 MIN,5000 HIGH TEST FOR 15 MIN
	12:30 - 14:00	1.50	LOCPRP	30	B	P		RDMO BRIGADE 10,PU ALL PUMP LINES
	14:00 - 15:00	1.00	LOCPRP	30	G	P		ROAD RIG TO NEXT LOCATION