

US ROCKIES REGION
Operation Summary Report

Well: **HSR-FRAHM 9-34**

Spud date: 1/30/1994

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-FRAHM 9-34

Rig name no.: SPN 721/721

Event: TEMPORARY ABANDONMENT

Start date: 8/25/2020

End date:

Active datum: RKB @4,820.99usft (above Mean Sea Level)

UWI: 0/4/N/66/W/34/0/SENE/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
8/24/2020	8:00 - 10:00	2.00	ABANDT	35	A	P		MIRU SUMMIT SLICKLINE TP:1000 CP:1050 PSI RIH FISH TOOLS AT 7237' TAG FILL AT 7307' NO FLUID LEVEL NOTED RDMO SLICKLINE
8/25/2020	13:30 - 14:15	0.75	ABANDT	30	A	P		ROAD RIG TO LOCATION
	14:15 - 14:45	0.50	ABANDT	48	B	P		JSA SAFETY MEETING RIG CREW & NAILL SERVICES FLARE CREW (SEE SAFETY TAB)
	14:45 - 16:30	1.75	ABANDT	30	A	P		SPOT IN RIG EQUIPMENT & RU RIG, PUMP & TANK LINES RU NAILL SERVICES FLARE EQUIPMEWNT
	16:30 - 17:00	0.50	ABANDT	30	K	P		PICK UP TOOLS SECURE RIG TANKS SDFN
	17:00 - 18:00	1.00	ABANDT	30	G	P		CT TO THE YARD
8/26/2020	6:00 - 7:00	1.00	ABANDT	30	G	P		CT TO LOCATION
	7:00 - 7:15	0.25	ABANDT	48	B	P		JSA SAFETY MEETING RIG CREW & NAILLS FLARE CRERW (SEE SAFETY TAB)
	7:15 - 7:30	0.25	ABANDT	52	I	P		CHECK PRESSURE & STARTED EQUIPMENT TP:1000, CP:995, SCP:0 PSI
	7:30 - 8:00	0.50	ABANDT	52	G	P		KEPT SURF CSG OPEN DURING DAILY OPS
	8:00 - 8:30	0.50	ABANDT	30	E	P		PRESSURE TEST RIG HARDLINES TO 1500 PSI WITH RIG PUMP, PRESSURE TEST NAILLS FLARE LINES TO 1500 PSI BOTH GOOD TEST
	8:30 - 10:00	1.50	ABANDT	33	F	P		PUMPED 30 BBLs WATER W/BIO TO CONTROL TBG PRESSURE IT WENT ON A VACCUM
	10:00 - 11:30	1.50	ABANDT	31	H	P		CSG PRESSURE: 995 PSI TURNWELL OVER TO NAILL SERVICES FLARE, FLARED WELL GAS DOWN TO 150 PS I
	11:30 - 12:00	0.50	ABANDT	30	F	P		STARTED PUMPING WATER W/BIO DOWN 4.5" CSG AT 3 BPM 0 PSI GOT CIRCULATION AFTER 100 BBLs WERE PUMPED GOT LITTLE BIT OF GAS ON RETURNS SHUT PUMP OFF FOR A FEW MINUTES BECAUSE OF WIND DIRECTION CONTINUED CIRCULATING WELL AT 3 BPM @ 600 PSI TOTAL PUMPED 200 BBLs
	12:00 - 13:15	1.25	ABANDT	52	G	P		ND 5KWH NU 5K BOP RU WORK FLOOR & TBG EQUIPMENT
	13:15 - 15:00	1.75	ABANDT	31	I	P		HOLE SEEKERS TESTED BOP BLIND RAMS ON STUMP 250 PSI/10 MIN & 5000 PSI/10MIN TORQUE & TESTED BOP PIPE RAMS ON WELLHEAD & PRESSURE TESTED TIW VALVES
	15:00 - 15:15	0.25	ABANDT	48	B	P		UNLAND TBG LD TBG HANGER & PUP JT, TOO H TALLY OUT 2 3/8 TBG 229 JTS PUMPED 35 BBLs WHILE TOO H
	15:15 - 15:45	0.50	ABANDT	34	1	P		JSA SAFETY MEETING WITH RELIANCE WIRELINE CREW (SEE SAFETY TAB)
	15:45 - 16:45	1.00	ABANDT	34	O	P		MIRU RELIANCE WL HOLE SEEKERS TORQUED UP WL ADAPTOR FLANGE RU WL LUBRICATOR
								WL RIH 4.5" GAUGE RING TO 7000' POOH LD G-RING

US ROCKIES REGION
Operation Summary Report

Well: HSR-FRAHM 9-34

Spud date: 1/30/1994

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-FRAHM 9-34

Rig name no.: SPN 721/721

Event: TEMPORARY ABANDONMENT

Start date: 8/25/2020

End date:

Active datum: RKB @4,820.99usft (above Mean Sea Level)

UWI: 0/4/N/66/W/34/0/SENE/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
8/27/2020	16:45 - 17:45	1.00	ABANDT	34	I	P		WL RIH SET 4.5" CIBP AT 6920' POOH LD SETTING TOOLS
	17:45 - 18:30	0.75	ABANDT	34	D	P		WL RIH WITH CMT BAILER SPOT 2 SKS OF CMT ON CIBP @ 6920' POOH LD CMT BAILER
	18:30 - 19:00	0.50	ABANDT	34	1	P		RD WL LUB ND WL ADAPTOR FLANGE SECURE WELL & RIG TANKS PICK UP TOOLS & SDFN
	19:00 - 20:00	1.00	ABANDT	30	G	P		CT TO THE YARD
	6:00 - 7:00	1.00	ABANDT	30	G	P		CT TO LOCATION
	7:00 - 7:15	0.25	ABANDT	48	B	P		JSA SAFETY MEETING (SEE SAFETY TAB)
	7:15 - 7:30	0.25	ABANDT	52	I	P		CHECK PRESSURE & STARTED EQUIPMENT
	7:30 - 9:00	1.50	ABANDT	31	I	P		CP:0 SCP:0 PSI KEPT SURF CSG DURING DAILY OPS
	9:00 - 10:00	1.00	ABANDT	31	H	P		TIH 2 3/8 XN NIPPLE & 217 JTS 2 3/8 J-55 TBG LAND EOT @ 6850' KB
	10:00 - 10:15	0.25	ABANDT	52	G	P		CIRCULATE GAS OUT PRIOR TO PRESSURE TEST
	10:15 - 10:30	0.25	ABANDT	48	B	P		3.3 BPM @ 600 PSI TOTAL CIRCULATED 150 BBLS WATER W/BIO
	10:30 - 12:00	1.50	ABANDT	35	1	P		PRESSURE TESTED 4.5" CSG & CIBP TO 1000 PSI FOR 15 MINUTES WITH RIG PUMP, GOOD TEST BLEED OFF PRESSURE
	12:00 - 13:30	1.50	ABANDT	30	J	P		JSA SAFETY MEETING WITH SUMMIT SLICKLINE & HOLE SEEKERS TESTER (SEE SAFETY TAB)
	13:30 - 17:00	3.50	ABANDT	52	G	P		MIRU SUMMIT SLICKLINE RIH WITH 2 3/8 TBG BROACH 1.90" TO XN NIPPLE @ 6845' (PER SLICKLINE DEPTHOMETER) POOH RDMO SLICKLINE
8/28/2020	17:00 - 18:00	1.00	ABANDT	31	H	P		RD TBG EQUIPMENT & WORK FLOOR ND BOP NU 5K WELLHEAD REPLACED LOCK DOWN SCREW(6 PIN WELLHEAD HAVE HARD TIME TO GET OLD PINS OUT)
	18:00 - 18:30	0.50	ABANDT	30	C	P		HOLE SEEKERS TESTER TORQUED & PRESSURE TEST WELLHEAD & MASTER VALVES ALSO
	18:30 - 19:30	1.00	ABANDT	30	G	P		PERFORM A MIT PRE-TEST TO 450 PSI/30 MINUTES
	6:00 - 7:00	1.00	ABANDT	30	G	P		GOOD TEST RDMO TESTER (TOP MASTER VALVE FAILED TEST WILL REPLACE IT IN THE MORNING)
	7:00 - 7:15	0.25	ABANDT	48	B	P		CIRCULATED WELL WITH 130 BBLS OF PKR FLUID 3 BPM @ 600 PSI GOT PKR FLUID TO SURFACE
9/8/2020	7:15 - 8:30	1.25	ABANDT	30	C	P		SECURE WELL & RIG TANKS PICK UP TOOLS SDFN
	12:30 - 14:30	2.00	BLDTST	52	F	P		CT TO THE YARD
								CT TO LOCATION
								JSA SAFETY MEETING (SEE SAFETY TAB)
								STARTED EQUIPMENT RACKED PUMP & TANK LINES
								CLEANED UP LOCATION RDMO SPN 721
								HELD JSA MEETING PERFORMED MIT PRESSURE UP CSG TO 435 PSI HELD GOOD FOR 20 MIN PASSED MIT. BLEED OFF PRESSURE SHUT WELL IN.