

**FORM  
INSP**Rev  
X/20

# State of Colorado

## Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

04/06/2021

Submitted Date:

04/06/2021

Document Number:

699303619

**FIELD INSPECTION FORM**

Loc ID 336151 Inspector Name: Revas, Robbie On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_

**Operator Information:**

OGCC Operator Number: 47120

Name of Operator: KERR MCGEE OIL &amp; GAS ONSHORE LP

Address: P O BOX 173779

City: DENVER State: CO Zip: 80217-

**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION  
☐ FOLLOW UP INSPECTION REQUIRED  
☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

3 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

Contact Name	Phone	Email	Comment
,		COGCCinspections@anadarko.com	<a href="#">All Inspections</a>

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
297781	WELL	SI	06/01/2019	GW	123-28067	WILLIAMS 36-20	SI

**General Comment:**

**Location**Overall Good: ☒

Emergency Contact Number:

Comment:

Corrective Action:

Date: \_\_\_\_\_

Overall Good: ☒**Spills:**

Type	Area	Volume			

In Containment: No

Comment:

☐ Multiple Spills and Releases?**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**

Facility ID: 297781 Type: WELL API Number: 123-28067 Status: SI Insp. Status: SI

**Cement**Cement ContractorContractor Name: Schlumberger

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 880-700, 700-0Cement Volume (sx): 231Good Return During Job: YESCement Type: G

Comment: Arrived on location @ 1330 hrs. Schlumberger Cement Crew on location RU. Safety meeting, pressure test, pump 15.8 lbs. 3 bbl plug from 880 ft. to 700 ft. Rig crew TOO H laying down tubing. ND BOP RU cement swedge and pump Surface plug with 47.1 bbl 231 sxs Type g 15.8 lbs. cement from 700 ft. to 0 ft. with good cement to circulation tank.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**COGCC Comments**

Comment	User	Date
<p>COGCC Inspection Report Summary</p> <p>On Tuesday 4/6/2021 at approximately 1330 hrs. I, Inspector Robbie Revas, Conducted an on-site inspection at a Kerr McGee location:</p> <p style="text-align: center;">Williams 36-20 at API #05-123-28067 in Weld County Colorado.</p> <p>While there, I observed Plugging Operations, Form 42 Doc # 402635168 submitted on 3-22-2021.</p> <p>During this inspection no compliance issues were observed:</p> <p>See attached photos.</p> <p>Location: dry, Weather: cloudy.</p> <p>I spoke with Eric Wenzel Well site supervisor for Kerr McGee during the operations about plug depths and cement volumes.</p> <p>No follow up on this site inspection needs to be conducted to ensure the Compliance issues have been corrected to comply with COGCC rules.</p> <p>This is a summary of inspection report.</p>	revasr	04/06/2021

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699303620	location pics	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5396440">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5396440</a>