

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402697544

Date Received:

05/21/2021

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10133  
Name of Operator: HILCORP ENERGY COMPANY  
Address: P O BOX 61229  
City: HOUSTON State: TX Zip: 77208

Contact Name and Telephone:  
Name: \_\_\_\_\_  
Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_  
Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name	Phone	Email
<u>Shorty, Priscilla</u>		<u>pshorty@hilcorp.com</u>
<u>Jones, Tammy</u>		<u>tajones@hilcorp.com</u>

COGCC INSPECTION SUMMARY:

FIR Document Number: 693903105  
Inspection Date: 04/22/2021 FIR Submit Date: 04/27/2021 FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: HILCORP ENERGY COMPANY Company Number: 10133  
Address: P O BOX 61229  
City: HOUSTON State: TX Zip: 77208

LOCATION - Location ID: 333603

Location Name: ANIMAS-M34N10W Number: 36NESW County: LA PLATA  
Qtrqr: NWS Sec: 36 Twp: 34N Range: 10W Meridian: M  
W  
Latitude: 37.144280 Longitude: -107.889780

FACILITY - API Number: 05-067- -00 Facility ID: 261072

Facility Name: ANIMAS Number: 36-2  
Qtrqr: NWS Sec: 36 Twp: 34N Range: 10W Meridian: M  
W  
Latitude: 37.144280 Longitude: -107.889780

CORRECTIVE ACTIONS:

**1** CA# 150307

Corrective Action:

Date: 05/30/2021

-Stormwater and erosion controls need to be installed and maintained throughout the project area by 5/30/2021.

-More robust stormwater BMPs are needed along the access road.  
-Bare soils on cut-slope need erosion control measures such as jute mat, or straw blanket,  
etc. Care needs to be taken to avoid disturbing established vegetation on the cut-slope.  
-All other BMPs within the project area need maintenance.

Stormwater controls need to be selected, sized, installed, and maintained according to best engineering practices such as those described by CDOT in their erosion control manuals.

Response: CA COMPLETED

Date of Completion: 05/20/2021

Operator Comment: Crew, Cleaned out check dams along road way and below hillside, seeded and crimped bare spots around location and on bare hillside, Installed erosion mats, straw wattles , straw mulched location where applicable.

Work was completed 5-20-2021

COGCC Decision: \_\_\_\_\_

COGCC Representative:

\_\_\_\_\_

#### OPERATOR COMMENT AND SUBMITTAL

Comment:

\_\_\_\_\_

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Priscilla Shorty

Signed: \_\_\_\_\_

Title: OperationsRegulatory Tech

Date: 5/21/2021 12:37:45 PM

### ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

**Document Number**      **Description**

402697545	animas 34-10 36-2 Resolved Photos
-----------	-----------------------------------

Total Attach: 1 Files