

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

10/19/2020

Document Number:

402514213

Crude Oil Transfer Line

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and

Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960
Address: 1625 BROADWAY #2200 Email: anita.cuevas@integrityc2.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes [X] No []

CRUDE OIL TRANSFER LINE OR SYSTEM

CRUDE OIL TRANSFER LINE OR SYSTEM IDENTIFICATION

Facility ID: 470826 Transfer Line Name: WRL-06-TLE-100-L7-2 Jurisdiction: COGCC

CRUDE OIL TRANSFER LINE OR SYSTEM REGISTRATION

Planned Construction Date:
A representative legal location and associated latitude and logitude near the center of the transfer line or system.
County: WELD
Qtr Qtr: SWNW Section: 20 Township: 6N Range: 62W Meridian: 6
Latitude: 40.473768 Longitude: -104.356198
GPS Quality Value: Type of GPS Quality Value: PDOP Measurement Date: 08/16/2013

CRUDE OIL TRANSFER LINE or System AS-BUILT

Date Crude Oil Transfer Line or System was Placed into Service: 8/7/2020 12:00:00 AM

Pipe Description and Testing

Type of Fluid Transferred: Crude Oil Emulsion Pipe Material: Other Standard Dimension Ratio:
Max outer Diameter (inches): 4.580 Wall Thickness: 0.455 Weight (lb/ft): 4.60 Grade:
Coating: False Bedding Material: Native Materials Burial Depth: 4
Max Anticipated Operating PSI: 500 Testing Pressure: 1050 Test Date: 08/06/2020

* Attach a copy of the operator's crude oil leak protection and monitoring plan prepared in accordance with 1104.g. or provide the required cross reference information for a previously filed plan.

470826 (facility identification number, or COGCC document number)

Description of Corrosion Protection:

N/A

Description of Integrity Management Program:

The pipeline is piggable. A post construction pressure test has been performed and is attached. Continuous pressure monitoring has been implemented as the integrity method.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

Crossing is bored.

CRUDE OIL TRANSFER LINE OR SYSTEM REALIGNMENT

Date: 08/07/2020

Description of Realignment:

The entire line was replaced with 4" FlexSteel. A launcher and receiver was installed to make this line piggable. The 6" steel pipe will be removed.

OPERATOR COMMENTS AND SUBMITTAL

Comments: Approximately 470 feet of 4" FlexSteel replaced 6" steel pipe. Abandonment (removal) notification will be made once the 6" is removed from the ground.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 10/19/2020 Email: anita.cuevas@integrityc2.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:  **Director of COGCC** Date: 6/10/2021

Conditions of Approval

COA Type

Description

--	--

Attachment Check List

Att Doc Num

Name

402514213	Form44 Submitted
402514229	CRUDE OIL TRANSFER LINE GEODATABASE GDB
402514230	AFFIDAVIT OF COMPLETION
402514232	PRESSURE TEST

Total Attach: 4 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)