

From Row YETTER  
to Kym Schure

Brown Oil & GAS  
Cedar Creek 1-Y

5-28-21 - move on, rig up, lay down 202  $\frac{3}{4}$  rods

6-1-21 - tested tubing out stand back 100 fts  
lay rest at string down


Rig up wire line set CIBP @ 4910 - 2 sacks  
on top, unland  $4\frac{1}{2}$  casing worked to get free  
Load out 41 bbls fresh water

6-2-21 worked osg, wire line out  $4\frac{1}{2}$  @ 1200', lay  
casing down

Ran in tally 39 fts  $2\frac{3}{8}$ , went into  $4\frac{1}{2}$  2 fts  
mixed and pumped 50 sks at 15# 12.5 bbls  
lay down 39 fts

6-3-21 ran tbg in tagged stub plug at 1010  
lay down 8 fts set at 772, mix and pump  
50 sacks, lay down tbg wait 4 hrs ran in  
tagge at 609' pulled tbg to 268 mix and pump  
40 sks, wait on cement when tagged at 150'  
left 5 fts in hole mixed and pumped 20 sks  
@ 15# to surface Rigged down moved off







# YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 06-01-2021

COMPANY Brown Oil & Gas

LEASE Cedar Creek

WELL NO. 1-Y

RIG 8

COUNTY Logan

Work Ordered By:

Job Description:

Plug + Abandonment

	HOURS	TOTAL
Drive to location	1	\$ 185 00
War m Up Rig- Rig down- fix Matting boards - Rig Up - Unload tools - Unrack tubing tongs - Unland tubing - Rig Up hydro tester - Test out 100 joints and stand back on derrick - Test + laydown 60 joints - Rig down hydro. tester - rig up wireline - Set plug @ <u>4910</u> - Set 2 sacks of cement - rig down wireline - break out tubing Head - Weld Straps on Casing nipple - install Casing Sub - Unland casing - work casing - Load Casing with <u>41</u> bbs - Clean & Load tools,	10	2800 00
Drive Home	1	185 00
RODS	PUMP	SUBS
TUBING	SUBS	OTHER
Remarks:		
FURNISHED		
2 3/8" tubing W. ping Rubber (used)		N/C 50
190 Bll Tank 2 - days only for job		180 00
4 1/2 casing elevators ..	N/C	
4 1/2 LIFTING SUB	N/C	
UNIT CHARGE		
Cristobal Galaniz	12	
Chris Howe	12	
Rodrigo Hernandez	12	
Jess Browner	12	
TAX		
TOTAL		\$3350 00





# YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 6-02-2021

COMPANY Brown Gas + Oil

LEASE Cedar Creek

WELL NO. 1-Y

RIG 8

COUNTY Logan

Work Ordered By:

Job Description: Plug + abandonment

	HOURS	TOTAL	
Drive to Location	1	185	00
Warm Up Rig - Unload tools - Uncap Well - Work Casing String - Rig Up Wireline - fill Casing - Shoot off Casing @ 1,200' - rig up casing equipment - laydown 39 joints - rack out Casing equipment - rig up tubing equipment - Tally and trip in 39 joints - rig up cement unit and pump lines - break Circulation - Mix 50 sacks @ 15# w/ 12.5 bbls of Slurry - pump displacement Trip out laying down 39 joints - Clean up tools + Equipment - Drain cement pump - pick up tools - Cap off well -	10	2800	00
Drive Home	1	185	00
RODS	PUMP	SUBS	
TUBING 39 JTS = 1,265'		SUBS OTHER	
Remarks:			
FURNISHED Yield = 1.29' per sack @ 15# w/ 12.5 bbl			
4 1/2" Elevators	N/C		
4 1/2" Lifting Sub	N/C		
4 1/2" Casing Clips	N/C		
4 1/2" Wiping Rubber	N/C		
Larkin Adapter flange	N/C		
50 sacks Cement		762	50
Cement Unit 1 time charge		900	00
190/90 bbl flat Tanks		80	00
UNIT CHARGE 1/2 Bag calcium chloride		19	50
Cristobal Galvan 12	51 HRS	625	00
Rodrigo Hernandez 12			
Chris Howe 12			
Jess Brauer 12			
TAX \$782.00		30	50
TOTAL		\$5587	50



