

FORM

21

Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402724340

Date Received:

06/21/2021

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 16700	Contact Name: ANITA SANFORD	Pressure Chart		
Name of Operator: CHEVRON USA INC	Phone: (970) 675-3842	Cement Bond Log		
Address: 100 CHEVRON ROAD		Tracer Survey		
City: RANGELY State: CO Zip: 81648 Email: ATLX@CHEVRON.COM		Temperature Survey		
API Number: 05- 103-07177	OGCC Facility ID Number: 229521	Inspection Number		
Well/Facility Name: M B LARSON	Well/Facility Number: D4 X 26			
Location QtrQtr: SENE Section: 26 Township: 2N Range: 102W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date: _____

Test Type:☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities: _____**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
WEBR	6245-6536	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
2.875	6211.5	6199	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
06-17-2021	SHUT-IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
345	345	345	340	-5

Test Witnessed by State Representative? ☐

OGCC Field Representative _____

OPERATOR COMMENTS:

30 minute chart attached

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: ANITA SANFORD

Title: REGULATORY
TECH.ASSISTANT

Email: ATLX@CHEVRON.COM

Date: 6/21/2021

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Katz, Aaron

Date: 6/22/2021

CONDITIONS OF APPROVAL, IF ANY:

Attachment List

Att Doc Num

Name

402724340	FORM 21 SUBMITTED
402724350	FORM 21 ORIGINAL

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

Engineer	Test data confirms that any losses are within the allowance and that the test stabilized the last 5 minutes of the test.	06/22/2021
----------	--	------------

Total: 1 comment(s)