

US ROCKIES REGION
Operation Summary Report

Well: **HUDCO 40-18**

Spud date: 8/1/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: HUDCO 9-18

Rig name no.: ENSIGN 320/320

Event: CONST- CAP WELL WORK

Start date: 10/26/2018

End date:

Active datum: RKB @4,996.00usft (above Mean Sea Level)

UWI: NE/SE/0/2/N/65/W/18/0/0/6/PM/S/2143/E/0/520/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
10/18/2018	12:00 - 16:00	4.00	LOCPRP	53	B	P		SET PANELS ON LOCATION
10/26/2018	9:00 - 10:00	1.00	WO/REP	30	A	P		CONDUCT JSA MEETING, SPOT IN BASE BEAM AND WO RIG RIG UP RIG, CHECK WELL PRESS, CP 1130 PSI, TP 750 PSI, SP 0 PSI,
	10:00 - 11:00	1.00	WO/REP	30	E	P		SLOWLY OPEN WELL TO RIG TANK AND BLOW DOWN WELL, TO 50 SPI
	11:00 - 11:30	0.50	WO/REP	47	B	P		SPOT IN SUMMIT PRESS TEST UNIT, N/U BOPS AND PRESS TEST BLIND RAMS TO 5K HIGH, HOLD PRESS FOR 15 MIN, TEST OK, 250 PSI LOW FOR 5 MIN, TEST OK,
	11:30 - 12:00	0.50	WO/REP	30	F	P		START PUMP AND KILL WELL W/ 60 BBLs OF H2O/BIO, RIG DOWN WH TREE, N/U BOP'S AND RIG FLOOR,
	12:00 - 12:30	0.50	WO/REP	47	B	P		INSTALL 2 3/8 4.7# PUP JT AND PRESS TEST PIPE RAMS TO 5K HIGH FOR 15 MIN, TEST OK, 250 PSI LOW FOR 5 MIN, TEST OK,
	12:30 - 13:30	1.00	WO/REP	46	E	P		WAIT FOR EMI SERVICES TO GET TO LOC,
	13:30 - 14:00	0.50	WO/REP	31	I	P		SPOT IN EMI SERVICES, UNLAND 2 3/8 TBG AND GET TBG MANDREL OFF, INSTALL 2 3/8 COLLAR, RU TOOLS AND GET READY TO START TOOH
	14:00 - 16:00	2.00	WO/REP	31	1	P		SCANNING 2 3/8 4.7# TBG
	16:00 - 17:00	1.00	WO/REP	34	O	P		P/U ON 2 3/8 TBG AND TOOH SCANNING TBG SB ON DERRICK, TOTAL OF 233 JTS, 0 BAD
	17:00 - 18:00	1.00	WO/REP	30	G	P		SPOT IN WL SERV, RU WL TOOLS, PU 3 3/4 GAUGE RING AND TIH DOWN TO 7140', POOH, RDM WL
10/29/2018	6:00 - 7:00	1.00	WO/REP	30	G	P		SWI, PU LOC, SDRWE, CT TO YARD
	7:00 - 9:00	2.00	WO/REP	31	G	P		CREW TRAVEL TO LOC, HELD JSA MEETING REFER TO SAFETY TAB, CHECK WELL PRESS CSG 40# SURF0#. CONTROL WELL,
	9:00 - 10:00	1.00	WO/REP	31	H	P		PU RMOR WLTC RBP. TIH W/ TBG SET RBP @ 7130' W/ 225 JTS OF 2 3/8 4.7#, J OFF RBP LD 1 JT
	10:00 - 10:30	0.50	WO/REP	47	B	P		RIG UP PUMP LINES, BREAK CIRCULATION, CIRC GAS OUT OF HOLE
	10:30 - 11:00	0.50	WO/REP	31	H	P		PRESS TEST CSG TO 1000# HELD FOR 15 MIN TEST OK, RELEASE PRESS,
	11:00 - 13:00	2.00	WO/REP	31	I	P		LD 11 JTS. SPOT 2 SX SAND AND CHASED W/10 BW
	13:00 - 15:00	2.00	WO/REP	31	I	P		TOOH SB 2 3/8 4.7# TBG
	15:00 - 15:30	0.50	WO/REP	31	H	P		PU 2ND RMOR WLTC RBP TIH W/ TBG & SET RBP @ 7040' W/ 222JTS, JAY OFF RBP & LD 2 JTS
	15:30 - 16:00	0.50	WO/REP	31	1	P		SPOT 2 SX SAND CHASEWD W/10 BW
	16:00 - 17:00	1.00	WO/REP	30	G	P		LAND WELL WITH 220 JTS OF 2-3/8 4.7# J-55, 2 3/8 XN NIPPLE, 4.5 WLTC RETREAVING HEAD @ 6981' KB
10/30/2018	6:00 - 7:00	1.00	WO/REP	30	G	P		SWI. DRAIN PUMP. CREW TRAVEL TO YARD
	7:00 - 8:00	1.00	WO/REP	30	J	P		CREW TRAVEL TO LOC, HELD JAS MEETING REFER TO SAFETY TAB, CHECK WELL PRESS, CP 0PSI, SP 0PSI TP 0 PSI, OPEN WELL
								RIG DOWN WORK FLOOR AND ND 5K BOP'S, RU 5K WELL HEAD

US ROCKIES REGION
Operation Summary Report

Well: HUDCO 40-18

Spud date: 8/1/2011

Project: COLORADO-WELD-NAD83-UTM13

Site: HUDCO 9-18

Rig name no.: ENSIGN 320/320

Event: CONST- CAP WELL WORK

Start date: 10/26/2018

End date:

Active datum: RKB @4,996.00usft (above Mean Sea Level)

UWI: NE/SE/0/2/N/65/W/18/0/0/6/PM/S/2143/E/0/520/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:00 - 9:00	1.00	WO/REP	47	B	P		MIRU TESTER, TORQUE AND TEST 5K WH TO 5K, HOLD PRESS FOR 15 MIN, TEST OK, RELEASE PRESS AND RDMO TESTER, SWI
	9:00 - 10:00	1.00	WO/REP	30	C	P		PU LOC, RIG DOWN WO RIG AND GET EQUIPMENT READY TO MOVE AND RE SPOT