

# Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791  
Sterling, Colorado 80751

Bob Donnelly

**SOLD TO** Walsh Production, Inc.  
Box 30  
Sterling, CO 80751

5/04/95

INVOICE DATE

**WELL** C. F. Green #2



INVOICE NO. 95-103

Plug and abandon well		\$6000.00
Cement, 25 extra sacks @	\$ 8.00 per sack	200.00
	tax	6.00
Pump Job, 1 @	\$500.00 per job	500.00
Vacuum Truck, 8 hours @	\$ 50.00 per hour	400.00
Hauled tubing to & from lease:		
Mack Truck, 4 hours @	\$ 50.00 per hour	200.00
Trailer, 4 hours @	\$ 10.00 per hour	40.00
Backhoe, 8 hours @	\$ 35.00 per hour	<u>280.00</u>
	<b>TOTAL</b>	<b>\$7626.00</b>

DATE	DAY WORK	REMARKS
4/17/95	0 hours	Moved rig to lease. Backed into well. Raised poles and mast. Hooked up guy lines.
4/18/95	0 hours	Dug pit. Checked in on well. Could only get to 230'. Tried to pump down well with vacuum truck. Vacuum Truck, 4 hours.
4/19/95	0 hours	Ran 4900' 2 3/8" tubing. Cemented perfs with 15 sacks cement. Pulled tubing to 4000'. Washed out casing.
4/20/95	0 hours	Washed out casing with 200 bbls water. Pumped out heavy mud and oil. Pulled tubing. Dug cellar after tearing tubing floor down.
4/21/95	0 hours	Rigged up floor and jacks. Tried to jack casing slips out.
4/24/95	0 hours	Raised floor. Got slips out. Jacked casing to 13" tension. Could not get any more. Checked in on well. Could only get down to 1000'. Shot casing at 1000'. Came loose.
4/25/95	0 hours	Pulled casing. Partially tore down floor and

# Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791  
Sterling, Colorado 80751

Bob Donnelly

**SOLD TO**  
Walsh Production  
Box 30  
Sterling, CO 80751

5/04/95

**INVOICE DATE**

**WELL** C. F. Green, #2

**INVOICE NO.** page 2

---

DATE	DAY WORK	REMARKS
------	----------	---------

		rigged up tubing to tag stub. Ran 1000' tubing. Pumped 30 sacks cement in stub. Pulled tubing to surface at 30'. Pumped 45 sacks cement. Pulled rest of tubing.
--	--	---

4/26/95	0 hours	
---------	---------	--


		Ran baler down to tag plug at surface shoe. Plug at 320'. Tore down floor, jacks and rig. Cut off surface. Set 5 sacks cement in top. Welded on cap.
--	--	--

**WELL COMPLETE**

**THANK YOU**



Walsh  
Production  
Incorporated



COMMISSION  
STAFF:

ENCLOSED IS A COPY  
OF A FINAL PLUGGING  
NOTICE. COULD SOMEONE  
CHECK TO SEE IF IT  
HAS BEEN APPROVED,  
AND IF SO FORWARD  
A COPY TO ME?

Thanks

DAVE WALSH

P.O. Box 30  
Sterling, CO 80751

Phone 303-522-1839  
FAX 303-522-2535