

OIL AND GAS CONSERVATION COMMISSION

DEPARTMENT OF NATURAL RESOURCES

THE STATE OF COLORADO

00259106

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

RECEIVED

SEP 13 1974

6. LEASE DESIGNATION (SEE AERIAL NO.)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Rex Monahan

3. ADDRESS OF OPERATOR

P. O. Box 1231, Sterling, Colorado 80751

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

SE SW SW

At proposed prod. zone

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Mt. Hope

8. FARM OR LEASE NAME

Green

9. WELL NO. #20

(formerly C. F. Green B-1)

10. FIELD AND POOL, OR WILDCAT

Mt. Hope

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 19-9N-53W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4188 D.F.

12. COUNTY

Logan

13. STATE

Colorado

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON ☒CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work October 15, 1974

Plan to run sand from T. D. to 20 ft. above perforations and dump 5 sacks cement. Shoot off casing at approximately 4000 ft. and pull same. Run heavy mud to bottom of surface casing and set 15 sacks cement plug. Run 10 sacks cement to base of cellar. Cut off and weld on cap.

DVR	
FJP	✓
HMM	✓
JAM	✓
JJD	✓
GCH	✓
CGM	

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE OperatorDATE Sept. 12, 1974

(This space for Federal or State office use)

DIRECTOR

APPROVED BY

TITLE

DATE SEP 16 1974

CONDITIONS OF APPROVAL, IF ANY: