


<div> noble energy</div> <div>Daily Operations</div>				
Well Name: NW GRAYLIN D SAND UNIT 12				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
NW GRAYLIN D SAND UNIT 12	05-075-06129	PLUG AND ABANDON	6/27/2021	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING 0 PSI ON TUBING ROAD RIG TO LOCATION. DUG OUT SURFACE CASING. SPOT IN EQUIPMENT. SHUT DOWN DUE TO BAD WEATHER. CREW TRAVEL.
NW GRAYLIN D SAND UNIT 12	05-075-06129	PLUG AND ABANDON	6/28/2021	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING 0 PSI ON TUBING CREW TRAVEL. HELD SAFETY MEETING. RU SERVICE UNIT. RU HARDLINE. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. LAID DOWN 197 RODS ON TRAILER. ND WELLHEAD. NU BOP'S. PRESSURE TESTED STACK. RU FLOOR. LAID DOWN 156 JOINTS OF 2 7/8 6.5# J-55 8RD EUE TUBING ON BOHLER TRAILER 477. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.
NW GRAYLIN D SAND UNIT 12	05-075-06129	PLUG AND ABANDON	6/29/2021	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING CREW TRAVEL. HELD SAFETY MEETING WITH NEXT TIER WIRELINE. RU WIRELINE. RAN GR W/ BASKET. SET CIBP AT 4936'. BAILED 4 SACKS ON TOP CIBP. SET CIBP AT 4829'. BAILED 4 SACKS. LOADED HOLE WITH FRESH WATER. RAN RBL FROM 4800' TO SURFACE. PRESSURE TESTED CASING/CIBP TO 500 PSI (FAILED). CALLED INTO OFFICE. RD WIRELINE. TIH WITH 20 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SET PACKER. PRESSURE TESTED WELL. FAILED ABOVE PACKER. PASSED BELOW PACKER. LAID DOWN 5 JOINTS. PRESSURE TESTED BACKSIDE (FAILED). LAID DOWN 5 JOINTS. PRESSURE TESTED BACK SIDE (FAILED). LAID DOWN 1 JOINT. PRESSURE TESTED BACKSIDE (FAILED). CALLED INTO OFFICE. TOOH WITH 9 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. RU WIRELINE. SHOT HOLES AT 1616' AND 1116'. RD WIRELINE. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. CREW TRAVEL. TESTED BACKSIDE AT 600', 418', 310' AND 270'.
NW GRAYLIN D SAND UNIT 12	05-075-06129	PLUG AND ABANDON	6/30/2021	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING CREW TRAVEL. HELD SAFETY MEETING. TIH WITH 49 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SET CICR AT 1516'. HELD SAFETY MEETING WITH SPN CEMENT. PUMPED 10BBLS CHEM WASH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 180 SACKS NEAT G. PUMPED 4.2BBLS DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 12 JOINTS. ROLLED HOLE WITH FRESH WATER. STOOD BACK 34 JOINTS. HELD SAFETY MEETING WITH NEXT TEIR WIRELINE. RU WIRELINE. SHOT HOLES AT 1110' AND 900'. RD WIRELINE. TIH WITH 34 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SET CICR AT 1010'. RU CEMENT UNIT. PUMPED 10BBLS CHEM WASH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 75 SACKS NEAT G. PUMPED 3BBLS DISPLACEMNT. RD CEMENT UNIT. TOOH WITH 26 JOINTS. ROLLED HOLE WITH FRESH WATER. LAID DOWN 8 JOINTS. RU WIRELINE. SHOT HOLES AT 270'. TIH WITH 8 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SET CICR AT 260'. RU CEMENT UNIT. PUMPED 10BBLS CHEM WASH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 98 SACKS NEAT G. RD CEMENT UNIT. TOOH WITH TUBING. RD FLOOR. ND BOP'S. SHUT WELL IN. LOCKED OUT WELL AND TANKS. SHUT DOWN. CREW TRAVEL.
NW GRAYLIN D SAND UNIT 12	05-075-06129	PLUG AND ABANDON	7/1/2021	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING TAGGED TOC 10' CREW TRAVEL. HELD SAFETY MEETING. TAGGED TOC AT 10'. RD HARDLINE. RD SERVICE UNIT. CLEANED UP LOCATION.
Page 1/1				
Report Printed: 8/17/2021				