

Inspected Facilities

Facility ID: 223139 Type: WELL API Number: 081-06501 Status: SI Insp. Status: SI

Workover

Comment: 5/17/2021

1100-1600: SAFETY MEETING & JSA. DOT PRE-TRIP INSP ON RIG & EQUIP. MOB RIG AND EQUIP. FROM DELSCO'S YARD TO ILES DOME (OWP)3. DOT POST-TRIP INSP. ON RIG & EQUIP.

1600-1730: SPOT IN RIG MAT AND RIG. LEVELED RIG. R/U RIG. FLAGGED DOGS & GUY WIRES. CHECKED DRILL LINE AND BRAKES (GOOD).

1730-1900: CHANGE OVER HANDLING EQUIPMENT FOR L/D RODS. CHECK PSI ON WELL. 0 PSI ON WELL. P/U ON POLISH ROD. WT. SHOWED 0. NO RODS IN WELL, JUST THE POLISH ROD. SWIFN. SECURE WELL AND LOCATION. SDFN. RESUME OP'S IN THE AM.

5/18/2021

0700-0800: AOL. SAFETY MEETING & JSA. 0 PSI ON WELL. L/D POLISH ROD. REMOVE PUMP TEE. R/U H.O. TO TBG. PUMPED 15 BBLs OF FRESH WTR (180 DEGREE) PRESSURED UP TO 100 PSI. BLEED OFF PSI. R/D H.O. CHANGED HANDLING EQUIP OUT FOR PULLING TBG. P/U ON TBG TO 55K (NO MOVEMENT). TIED DRILL BACK TO SINGLE LINE.

0800-1030: P/U ON TBG. TOOK 80K TO FREE LARKIN SLIPS.WT. SHOW OF 6K. REMOVED SLIPS. STRIPPED ON LARKIN ADAPTER & BOP'S. N/D BOP'S. FUNCTION TESTED GOOD. R/U FLOOR & EQUIPMENT. TIED BACK TO DOUBLE FAST.

1030-1130: TOOH W/ 51 JTS OF 2 7/8" TBG. INTERNAL CLEAN. EXTERNAL HAD MIN AMOUNT OF SCALE, 2 7/8" PSN & 1 JT OF 2 7/8" TBG.

1130-1430: WAIT ON WIRE LINE.

1430-2000 : MIRU WIRE LINE. RIH W/ 4.625" GAUGE RING TAGGED GROUND LEVEL IN WELL. L/D 4.625" G.R. P/U & RIH W/ 4.25" G.R. TO 3,530'. POOH & L/D G.R. P/U & RIH W/ 5 1/2" CIBP (4.24") SET CIBP @ 3,510'. POOH W/ SETTING TOOL. FILL CSG W/ 16 BBLs OF FRESH WTR. TEST CIBP & CSG TO 500 PSI FOR 5 MINS (GOOD). P/U & RIH W/ CBL TOOL. LOG FROM 3489' TO SURFACE. TOC @ 2,110'. L/D CBL TOOL. P/U & MIX 2 SXS OF CMT INTO A DUMP BAILER. RIH W/ BAILER. SPOT 2 SXS OF CMT ON TOP OF CIBP @ 3,510'. L/D BAILER. P/U 3 1/8" PERF GUN (4 SHOT) RIH & PERFORATE 5 1/2" CSG @ 310'. L/D GUN & R/D WIRE LINE. SWIFN. SECURE LOCATION. SDFN. RESUME OP'S IN THE AM.

5/19/2021

0700-0830: AOL. SAFETY MEETING & JSA. 0 PSI ON WELL. OPEN WELL. P/U 2 7/8" NOTCH COLLAR & RIH W/ 52 JTS OF 2 7/8" TBG OUT OF DERRICK. INSTALLED WASHINGTON HEAD RUBBER. TALLY TBG.

0830-0930: P/U 54 JTS OF 2 7/8" TBG (DRIFTED). EOT @ 3,333'.

0930-1230: R/U DUCO CMT TRUCK TO TBG. SPOT 12 SXS OF 15.8# CMT DOWN TBG. DISPLACE W/ 18.69 BBLs OF FRESH WTR. TOC @ 3,230'. L/D 5 JTS OF 2 7/8" TBG. EOT @ 3,173'. SPOT 12 SXS OF 15.8# CMT DOWN TBG. DISPLACE W/ 17.77 BBLs OF FRESH WTR. TOC @ 3,070'. L/D 8 JTS OF 2 7/8" TBG. EOT @ 2,915'. SPOT 12 SXS OF 15.8# CMT DOWN TBG. DISPLACE W/ 16.27 BBLs OF FRESH WTR. TOC @ 2,812'. L/D 14 JTS OF 2 7/8" TBG. EOT @ 2,471'. SPOT 12 SXS OF 15.8# CMT DOWN TBG. DISPLACE W/ 13.71 BBLs OF FRESH WTR. TOC @ 2,368'. L/D 79 JTS OF 2 7/8" TBG.

1230-1430: HOOK PUMP TRUCK TO 5 1/2" CGS & RETURNS TO THE 9 5/8" SURFACE CSG. BREAK CIRC W/ 10 BBLs OF FRESH WTR. CIRC CLEAN W/ 20 BBLs OF FRESH WTR. ROLE AROUND 122 SXS OF 15.8# CMT OUT THE SURFACE CSG. R/D FLOOR AND EQUIPMENT. N/D BOP'S AND LARKIN ADAPTER. WASH UP EQUIPMENT.

1430-1830: R/D RIG. SECURE LOCATION. JOB COMPLETE. MOB RIG & EQUIPMENT TO ILES INVESTMENT (OWP) 1-23. SPOT IN RIG MAT AND RIG. LEVEL RIG. R/U RIG. FLAGGED DOGS & GUY WIRES. SDFN. RESUME OP'S IN THE AM.

5/24/2021 Cut, cap, and bury.

Corrective Action:

Date: