

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402792071

BRADENHEAD TEST REPORT

Step 1. Before opening any valves, record all tubing and casing pressures as found.

Step 2. Collect liquid and gas samples as required; consult Bradenhead Testing and Reporting Instructions and Guidance for field specific Orders at

<http://cogcc/reg.html#opguidance>

Step 3. Conduct Bradenhead test.

Step 4. Submit Form 17 within 10 days of test. Attach a wellbore diagram if not previously submitted or if wellbore configuration has changed since last wellbore diagram was submitted.

Step 5. Submit sample analytical results via Form 43.

1. OGCC Operator Number: 10651 3. BLM Lease No: _____

2. Name of Operator: VERDAD RESOURCES LLC

4. API Number: 05-123-50886-00 5. Multiple completion? ☐ Yes ☒ No

6. Well Name: KBL Number: 1930-12H

7. Location (QtrQtr, Sec, Twp, Rng, Meridian): NWSE,19,2N,63W,6

8. County WELD 9. Field Name: WATTENBERG

10. Minerals: ☒ Fee ☐ State ☐ Federal ☐ Indian

11. Date of Test: 08/18/2021

12. Well Status: ☐ Flowing☒ Shut In ☐ Gas Lift☐ Pumping ☐ Injection☐ Clock/Intermitter☐ Plunger Lift

13. Number of Casing Strings:

☒ Two ☐ Three ☐ Liner?

14. EXISTING PRESSURES

Record all pressures as found	Tubing: _____ Fm: _____	Tubing: _____ Fm: _____	Prod Csg _____ 0 Fm: _____	Intermediate Csg: _____	Surf. Csg _____ 5
-------------------------------	----------------------------	----------------------------	-------------------------------	----------------------------	----------------------

BRADENHEAD TEST

With gauges monitoring production, intermediate casing and tubing pressures, open surface casing (Bradenhead) valve (if no intermediate casing, monitor only the production casing and tubing pressures.) Record pressures at five minute intervals.

Describe character of flow in "Bradenhead Flow" column: O = No Flow; C = Continuous; D = Down to 0; S = Surge; W = Whisper

Describe fluid type in "Bradenhead Fluid" column: H = Water H₂O; M = Mud; G = Gas; V = Vapor; L = Liquid Hydrocarbon; H & M = Water & Mud; H & G = Water & Gas; H & V = Water & Vapor; M & G = Mud & Gas; M & V = Mud & Vapor; G & V = Gas & Vapor; H & L = Water & Liquid Hydrocarbon; M & L = Mud & Liquid Hydrocarbon; G & L = Gas & Liquid Hydrocarbon; V & L = Vapor & Liquid Hydrocarbon; N = None

Buried valve? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:	Bradenhead Fluid:
Confirmed open? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	00:00			0		DOWN TO 0	NONE
BRADENHEAD SAMPLE TAKEN?	05:00			0		NO FLOW	NONE
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Gas <input type="checkbox"/> Liquid	10:00			0		NO FLOW	NONE
Character of Bradenhead fluid:	15:00			0		NO FLOW	NONE
<input type="checkbox"/> Clear <input type="checkbox"/> Fresh	20:00			0		NO FLOW	NONE
<input type="checkbox"/> Sulfur <input type="checkbox"/> Salty <input type="checkbox"/> Black	25:00			0		NO FLOW	NONE
Other:(describe)	30:00			0		NO FLOW	NONE
REQUIRED - Instantaneous Bradenhead Pressure at End of Test: 0 PSIG							

INTERMEDIATE CASING TEST

With gauges monitoring production, intermediate casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals.

Describe character of flow in "Intermediate Flow" column: O = No Flow; C = Continuous; D = Down to 0; S = Surge; W = Whisper

Describe fluid type in "Intermediate Fluid" column: H = Water H₂O; M = Mud; G = Gas; V = Vapor; L = Liquid Hydrocarbon; H & M = Water & Mud; H & G = Water & Gas; H & V = Water & Vapor; M & G = Mud & Gas; M & V = Mud & Vapor; G & V = Gas & Vapor; H & L = Water & Liquid Hydrocarbon; M & L = Mud & Liquid Hydrocarbon; G & L = Gas & Liquid Hydrocarbon; V & L = Vapor & Liquid Hydrocarbon; N = None.

Buried valve? <input type="checkbox"/> Yes <input type="checkbox"/> No Confirmed open? <input type="checkbox"/> Yes <input type="checkbox"/> No	Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermediate Csg PSIG	Intermediate Flow:	Intermediate Fluid:
	00:00						
INTERMEDIATE SAMPLE TAKEN? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Gas <input type="checkbox"/> Liquid	05:00						
	10:00						
	15:00						
Character of Intermediate fluid: <input type="checkbox"/> Clear <input type="checkbox"/> Fresh <input type="checkbox"/> Sulfur <input type="checkbox"/> Salty <input type="checkbox"/> Black Other:(describe) _____	20:00						
	25:00						
	30:00						
	REQUIRED - Instantaneous Intermediate Casing Pressure at End of Test: _____ PSIG						

Comments: Bradenhead test prior to toe prep ops. Production casing 0 psi (Nipped Up lower master. casing static during installation). Surface casing 5 psi blew down instantly. No further flow observed, no pressure built.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed By: <u>Jason Turner</u>	Title: <u>Completion Superintendent</u>	Phone: <u>(970) 640-0355</u>
Signed: <u>Brian Stanley</u>	Title: <u>Completions Engineer</u>	Date: <u>8/25/2021</u>
Witnessed By:	Title:	Agency: