

PO&G Daily Rig Report

| | | | |
|----------------------------|----------------------------------|--|---------------|
| Field Name: | Chey SPRG | Well Name: | Evan 1 |
| Date: | 08/17/21 | Report # | 2 |
| Service Rig: | Hurricane Well Service | | |
| Company Supervisor: | Wikowsky | <input checked="" type="checkbox"/> AFE Work? | AFE #: |
| Work Type: | Workover | PBTD: | |
| Primary Activity: | Set Packer. Install new wellhead | | |

Daily Operations

| Start Time | End Time | Hours | Remarks |
|------------|----------|-------|--|
| | | | DTL. Start rig. Break off old ESP wellhead. Place new wellhead on well. TIH with packer testing tbg as they went. Found one hole. Went to yard and picked up 4 more jnts of tubing. TIH with tbg. RIH with a total of 163 jnts. Set packer at 5320'. Load hole and pressure test to 300 psi. Pressure held. Clean location and tools. RDMO workover. |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Estimated Costs

| Category: | Code: | Amount: | Vendor: | Remarks: |
|-------------------------|--------------------------|-------------------|--------------------------------------|---------------------------|
| 810 - Workover Expenses | WORKOVER RIG | \$3,062.50 | Hurricane Well Service | Hourly, per diem, pick up |
| 810 - Workover Expenses | MATERIALS AND SUPPLIES | \$900.00 | Codell | Packer |
| 810 - Workover Expenses | MATERIALS AND SUPPLIES | \$1,123.00 | Crawfords | Wellhead |
| 810 - Workover Expenses | TESTING SERVICE | \$1,800.00 | | Tubing Testing |
| | | | | |
| | Total Daily Cost: | \$6,885.50 | Total Gross Accumulated Cost: | \$13,815.50 |