



## Daily Operations

Well Name: ELISE STATE C24-20

Daily Operations				
Well Name	API	Job Type	Start Date	Summary
ELISE STATE C24-20	05-123-25701	CIBP	9/30/2021	IWP 1400/1400 0 SUR. MOVE RIG AND EQUIPMENT TO LOCATION SPOT IN RIG UP. FUNCTION TEST - PRESSURE TESTED BOP AND TIW VALVE. RIG UP RPS HARD LIND AND EQUIPMENT.
ELISE STATE C24-20	05-123-25701	CIBP	10/1/2021	IWP = 1400/1400. SURFACE CSG = 0#. RPS OPEN WELL AND BLOW DOWNT0 400PSI CONTROL WELL W/FRESH WATER W/BIO. STUMP TEST BOP. N/D WELLHEAD TREE. N/U BOP. TOOH & TALLY WHILE S/B IN DERRICK --- JTS 2 3/8" 6.5# J-55 EUE 8RD TBG. POOH L/D ON TRAILER ADDITIONAL 41 JTS TBG AND TBG JEWELRY. TOOH FOR TOTAL OF 216 JTS TBG. R/U RANGER WIRELINE. RIH WITH CIBP/CCL. SET CIBP @ 6,464.00.', CORRELATED DEPTHS WITH ELECTRONIC CBL/CCL/GR LOG. POOH. RIH, DUMP BAIL 2/SXS CMT ONTO CIBP. R/D WIRELINE. SECURE WELL. SDFD. CREW TO YARD.
ELISE STATE C24-20	05-123-25701	CIBP	10/2/2021	IWP = 0/0. SURFACE CSG = 0#. ROLL HOLE ENSURE HOLE IS CLEAN OF GAS,OIL,ECT. LET WELL STABILIZE FOR 15 MINUTES PERFORM A MIT TO 500psi WHILE CHARTING THE WELL. HOLD FOR 15 MINUTES. TEST CONSIDERED SUCCESSFUL RDMO.