

November 10, 2021

**Re: Assessment Summary**  
**Kerr-McGee Oil and Gas Onshore, LP**  
**State 30-16**  
**Form 27 Document # 402859910**  
**Remediation # 18298**  
**SWNW Sec 16-T1N-R68W**

Summary of Field Assessment Activities

Below is a summary of field assessment activities completed since the previous eForm submittal on September 24, 2021 (Document Number 402817433).

On September 29, 2021, WSP installed MW01 and MW02, and on September 30, 2021, WSP installed MW03 and SVE01 through SVE06. WSP returned to the site on October 4, 2021 to screen and sample SVE01 through SVE06 using IsoTubes™ and an IsoTube™ sampling manifold in conjunction with the pump on a GEM 5000 (GEM). Samples collected from SVE01 through SVE06 were submitted to Isotech Laboratories (Isotech) for gas composition and isotopic analysis. Results were received from Isotech on October 13 and 20, 2021 and are attached to this report.

On October 12, 2021 WSP installed SVP62 through SVP77 on the southern portion of the site. WSP returned to the site on October 14, 2021 to screen and sample SVP38 through SVP76 using IsoTubes™ and an IsoTube™ sampling manifold in conjunction with the pump on a GEM. Samples were submitted to Isotech Laboratories (Isotech) for gas composition analysis. Results were received from Isotech on November 3, 2021 and no thermogenic gas was detected in SVP38 through SVP76.

On October 28, 2021 WSP returned to the site to screen SVE01 through SVE06 and SVP01 through SVP76 using the GEM and WSP will be onsite the week of November 1, 2021 to install additional SVE wells.

Attached is a site map with the soil vapor well locations, a table of the analytical results, and laboratory reports received since the previous eForm submittal.