

Inspection Photos
Operator: Simcoe
API: 067-09613
Date: 11/8/2021



Photo 1. View of the project area from the well pad entrance facing center.



Photo 2. View of the southern project area from the southwestern corner facing eastward. Revegetation is progressing with sand dropseed, crested wheatgrass, largely in a grazed condition. Pipe needs to be removed.



Photo 3. View of the eastern project area facing northward. Russian thistle debris needs to be removed.



Photo 4. View of erosional channel approximately 6-10 inches wide and deep, forming within the southern project area. Russian thistles debris is also present.



Photo 5. View of flood channel in the northern project area; gravel removed and wattles installed. Banks are not stabilized. Reseeding and stabilization not conducted. Wattle is not an appropriate stormwater control for this area.