

Click here to reset the form

FORM 21 Rev 9/14

State of Colorado Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY

Document Number:

Date Received:

MECHANICAL INTEGRITY TEST

- 1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be a at minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressurees must be at least 300 psig or average injection pressure, whichever is greater.
6. A minlimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment Checklist

OGCC Operator Number: Contact Name and Telephone
Name of Operator:
Address: No:
City: State: Zip: Email:
API Number: 001-10460 OGCC Facility ID Number:
Well/Facility Name: Rio LL Well/Facility Number: 12-3704C
Location Qtr: NWN Section: 6 Township: 1S Range: 67W Meridian:

Table with columns Oper and OGCC, rows Pressure Chart, Cement Bond Log, Tracer Survey, Temperature Survey, Inspection Number

SHUT-IN PRODUCTION WELL INJECTION WELL Last MIT Date:
Test Type:
Test to Maintain SI/TA status 5- year UIC Reset Packer
Verification of Repairs Annual UIC Test
Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test
Injection/Producing Zone(s) Perforated Interval: NP Open Hole Interval:
Casing Test
Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.
Bridge Plug or Cement Plug Depth 1961'
Tubing Casing/Annulus Test
Tubing Size: Tubing Depth: Top Packer Depth: Multiple Packers? Yes No
Test Data
Test Date 12/10/21 Well Status During Test SI/DG Casing Pressure Before Test 16.86 Initial Tubing Pressure Final Tubing Pressure
Casing Pressure Start Test 447.38 Casing Pressure - 5 Min. 449.68 Casing Pressure - 10 Min. 447.89 Casing Pressure Final Test 446.60 Pressure Loss or Gain During Test - 0.78
Test Witnessed by State Representative? Yes No OGCC Field Representative (Print Name): Randy Silvers

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Max Trehus
Signed: [Signature] Title: Field Prod. Eng. Tech Date: 12/10/21

OGCC Approval: Title: Date:
Conditions of Approval, if any:

693 506 059