



Well History

Well Name: **Rory 1**

API 05123200120000		Surface Legal Location NESW 24 4N 67W		Field Name Wattenberg		State CO		Well Configuration Type Vertical	
Ground Elevation (ft)	Original KB Elevation (ft)	KB-Ground Distance (ft)	Spud Date 9/2/2000 00:00		Rig Release Date	On Production Date		Abandon Date 9/29/2021	

Daily Operations

Start Date	Summary	End Date
9/29/2021	<p>CREW TRAVEL, REVIEW RIG JSA AND MORNING SAFETY MEETING. ROAD RIG AND EQUIPMENT TO PAD, SPOT CONTAINMENTS, MIRU RIG 325 AND ALL SUPPORTING EQUIPMENT. ALL AMERICAN SERVICES RIGGED UP 9/23/21 WITH ITP 540, ICP 540 IBHP 0PSI. BLED DOWN AND BURN GAS TO 7AM TODAY. WE TIED IN WITH PRESSURES AT SITP 35, SICP 35, SIBHP 0. TIE IN PUMP LINES CONTROL WELL WITH 105 BBLS. GET BOPE READY AND FUNCTION TEST. N/D PRODUCTION TREE, N/U BOPE, R/U FLOOR AND HANDLING EQUIPMENT. UN-LAND HANGER WITH 2 3/8" TBG, LAY DOWN 170 JTS ON TRAILER, TOOH WITH 56 JTS TO DERRICK (226JTS OF 2 3/8" TOTAL FOR WELL). MIRU RANGER WIRELINE, MAKE UP 4 1/2" GAUGE, RIH TO TOP PERF. POOH MAKE UP 10K 4 1/2" CIBP, RIH CORRELATE AND SET AT 7198'. POOH TIE IN RIG PUMP, FILL WELLBORE WITH 22 BBLS, PRESSURE TEST TO 1000 PSI FOR 15MIN (GOOD TEST). PICK UP BAILER MIX 2 SXS OF CEMENT, RIH DUMP BAIL ON TOP OF PLUG. POOH MAKE UP 10K 4 1/2" CIBP, RIH CORRELATE AND SET AT 6879'. POOH MIX 2 SXS OF CEMENT, RIH DUMP BAIL ON TOP OF PLUG. POOH MAKE UP 10K 4 1/2" CIBP, RIH CORRELATE AND SET AT 4072'. POOH MIX 2SXS OF CEMENT, RIH DUMP BAIL ON TOP OF PLUG. POOH MAKE UP 10K 4 1/2" CIBP, RIH CORRELATE AND SET AT 2500'. POOH, MIX 2 SXS OF CEMENT, RIH DUMP BAIL ON TOP OF PLUG. POOH R/D RANGER WIRELINE. MAKE UP NOTCH COLLAR TO 2 3/8" TBG, RIH WITH 56 JTS PLACING EOT AT 1776'. MIRU DUCO CEMENT, PRESSURE TEST LINES. PUMP 5 BBLS FW, ESTABLISH RATE AND CONFIRM GOOD CIRCULATION. MIX PUMP 134 SXS (28BBLS) 15.8# G CEMENT CIRCULATED TO SURFACE. CONFIRM GOOD CEMENT AT SURFACE. R/D CEMENT LINE, LAY DOWN 56 JTS ON TRAILER. R/D FLOOR, N/D BOPE, TIE IN CEMENT LINE TO 4 1/2" CSG VALVE. TOP WELL OFF WITH 20 SXS (4BBLS)15.8# G CEMENT. N/U PRODUCTION TREE AND SECURE WELL. RIG DOWN RIG 325, RACK OUT PUMP AND TANK, REPLACE FENCE AROUND WELL. SDFN, CREW TRAVEL. WILL WAIT A MINIMUM OF 5 DAYS BEFORE CUTTING AND CAPPING WELL.</p> <p>THIS IS THE FINAL REPORT</p> <p>NOTE THERE WAS NO CASING RECOVERED FROM THIS WELL. 226 JOINTS 2 3/8" 4.70# J-55 TBG SOLD TO KARST.</p>	9/29/2021