

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

01/10/2022

Submitted Date:

01/10/2022

Document Number:

688311874

FIELD INSPECTION FORM

Loc ID 317028 Inspector Name: Sherman, Susan On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 20275
Name of Operator: CORAL PRODUCTION CORP
Address: 1600 STOUT ST STE 1500
City: DENVER State: CO Zip: 80202

Findings:

- 4 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Wieger, Jim	(303) 623-3573	JIMWIEGER@QWESTOFFICE.NET	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
234613	WELL	SI	12/01/2019	OW	121-06740	JOST A 2	PA

General Comment:

[PA Inspection](#)
[Wireline and Cementing](#)

Inspected Facilities

Facility ID: 234613 Type: WELL API Number: 121-06740 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Yetter Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 4832, 1200, 190 Cement Volume (sx): 102

Good Return During Job: YES Cement Type: Neat

Comment: Bradenhead was installed, 0 psi.
 Brand X wireline tagged existing plug at 4915', set CIBP @ 4832' with 2 sxs on top. Shot perfs (4 holes each) at 1200' and 190'.
 Yetter cemented thru CICR. @1100', 40 sxs cement, 15.0 ppg, 30 below and 10 above. Then pumped 100 sxs cement, 15.3 ppg (2% CaCl) at surface plug with returns to surface.

Corrective Action: _____ Date: _____

Workover

Comment: Yetter Rig 9, Brian

Corrective Action: _____ Date: _____

COGCC Comments

Comment	User	Date
Opeartor PAd the well vs MIT. Weeds were controlled and Bradenhead was installed.	ShermaSe	01/10/2022

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688311875	Coral Jost A 2 PA	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5630781