

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402916922

Date Received:

01/04/2022

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 81490

Name of Operator: ST CROIX OPERATING INC

Address: P O BOX 13799

City: DENVER State: CO Zip: 80201

Contact Name and Telephone:

Name: _____

Phone: () _____ Fax: () _____

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Melnychenko, Paul

(303) 489-9298

stcroixexp@aol.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 688000589

Inspection Date: 12/16/2021

FIR Submit Date: 12/28/2021

FIR Status: _____

Inspected Operator Information:

Company Name: ST CROIX OPERATING INC

Company Number: 81490

Address: P O BOX 13799

City: DENVER State: CO Zip: 80201

LOCATION - Location ID: 317388

Location Name: YAKUTAT Number: 31-33349 County: _____

Qtrqr: NWNE Sec: 33 Twp: 3S Range: 49W Meridian: 6

Latitude: 39.755933 Longitude: -102.866464

FACILITY - API Number: 05-121-00 Facility ID: 317388

Facility Name: YAKUTAT Number: 31-33349

Qtrqr: NWNE Sec: 33 Twp: 3S Range: 49W Meridian: 6

Latitude: 39.755933 Longitude: -102.866464

CORRECTIVE ACTIONS:

1 ☒ CA# 158935

Corrective Action: Provide a succinct project update to include all work done to date and the status of additional work that remains. Identify all risers and associated confirmation soil samples related to the abandonment of the risers.

Date: 01/10/2022

Response: CA COMPLETED

Date of Completion: 01/04/2022

Operator
Comment:

Form 27 402916434 Yakutat 31-33349

This Form 27 is to provide a project update in response to the inspection Doc num: 688000589.

To date, all flowlines have been tested, flushed and are ready for abandonment, or are abandoned except for the gas gathering line owned by Smith Energy. Soils have been sampled and all results have been submitted to the COGCC for review.

Remaining work to be completed: Apply gypsum to inorganically impacted soil and place below root zone, cover with clean soil and add organic material if available and re-seed. This work is scheduled to be completed starting the week of January 10th.

COGCC Decision: Approved

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment:

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Ryan Dornbos

Signed: _____

Title: Petroleum Engineer

Date: 1/4/2022 3:58:55 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

Document Number **Description**

402916922	FIR RESOLUTION SUBMITTED
-----------	--------------------------

Total Attach: 1 Files