

## Operations Summary Jumbo #1A

### 7/19/2021

0630-1030: AOL. SAFETY MEETING & JSA. MOB WELL TO LOCATION. CLEARED SAGEBRUSH ON LOCATION. MIRU RIG & EQUIPMENT. 0 PSI SITP.

1030-1300: R/U H.O. FLUSHED RODS W/ 20 BBLS OF 180 DEGREE WTR. L/D 130- 3/4" RODS & PUMP. FLUSHED TBG W/ 20 BBLS OF 180 DEGREE WTR. R/D H.O.

1300-1530: CHANGE OVER HANDLING EQUIPMENT FOR 2 7/8" TBG. CHANGE OUT PIPE RAMS. N/D WELL HEAD. P/U ON TBG STRING FREE. WT. SHOWS 24K. STRIP ON X-OVER SPOOL FOR THE LARKIN HEAD. STRIP ON & N/U BOP'S. R/U FLOOR & EQUIPMENT.

1530-1700: TOOH W/ 104 JTS OF 2 7/8" TBG, PSN, 1 JT OF 2 7/8" TBG & 8' X 2 7/8" PUP JT.

1700-1930: MIRU WIRELINE GROUP. RIH W/ 4.50" G.R. TAGGED @ 3,245'. POOH G.R. RIH W/ 5 1/2" CIBP. SET @ 3,009' (CSG COLLAR @ 3,016'). POOH W/ SETTING TOOL. RIH W/ DUMP BAILER. DUMP BAIL 2 SXS OF CMT ON TOP OF THE CIBP. POOH W/ BAILER & R/D WIRELINE.

1930-2030: FILL CSG W/ 50 BBLS OF WTR. TEST TO 1K (GOOD). SWIFN. SPOT IN EMPTY TRAILER. SECURE LOCATION. RESUME OP'S IN THE AM.

### 7/20/2021

0700-0800: AOL. SAFETY MEETING & JSA. 0 PSI ON WELL. RIH OPEN ENDED W/ 81 JTS OF 2 7/8" TBG. EOT @ 2,543'.

0800-0930: PUMP 10 SXS OF 15.8# CMT. BALANCE W/ 13.8 BBLS OF FRESH WTR. L/D 39 JTS OF 2 7/8" TBG. POOH W/ 42 JTS OF 2 7/8" TBG.

0930-1100: MIRU WIRELINE. RIH W/ 3 1/8" PERF GUN(4 SHOT). PERF CSG @ 1,385' (CSG COLLARS @ 1,380' & 1,390'). POOH W/ GUN. RIH W/ 5 1/2" CICR. SET @ 1,340'. POOH W/ SETTING TOOL.

1100-1300: RIH W/ 42 JTS OF 2 7/8" TBG. PUP UP. STING INTO CICR. SQUEEZE 65 SXS OF 15.8# CMT BELOW. DISPLACE W/ 7.8 BBLS OF WTR. STING OUT. SPOT 30 SXS ON TOP. DISPLACE W/ 6.8 BBLS OF WTR. L/D PUPS & 18 JTS OF 2 7/8" TBG. POOH W/ 24 JTS OF 2 7/8" TBG & STINGER.

1300-1630: RIH W/ PERF GUN. PERF CSG @ 805' (CSG COLLAR @ 810'). RIH W/ 5 1/2" CICR. TO 80'. TRUCK BROKE DOWN. PULL CICR OUT W/ BLOCKS. R/D TRUCK. WAIT ON NEW TRUCK TO AOL. AOL. R/U TRUCK. RIH W/ 5 1/2" CICR. SET @ 759'. POOH W/ SETTING TOOL.

1630-1730: M/U STINGER & RIH W/ 24 JTS OF 2 7/8" TBG. STING INTO CICR. SQUEEZED 38 SXS OF 15.8# CMT BELOW. DISPLACED W/ 4.4 BBLS OF WTR. STING OUT. SPOT 17 SXS OF 15.8# CMT ON TOP. DISPLACED W/ 3.5 BBLS OF WTR. L/D 16 JTS OF 2 7/8" TBG. POOH W/ 8 JTS OF 2 7/8" TBG.

1730-1830: RIH W/ PERF GUN. PERF CSG @ 300'. POOH W/ GUN. EST. CIRC. NO CIRC. RIH W/ 5 1/2" CICR. SET @ 250'. POOH W/ SETTING TOOL. R/D WIRELINE.

1830-2230: M/U STINGER & RIH W/ 8 JTS OF 2 7/8" TBG. STING INTO CICR. SQUEEZED 65 SXS OF 15.8# CMT BELOW. DISPLACED W/ 1.4 BBLS OF WTR. STING OUT. L/D 8 JTS OF 2 7/8" TBG & STINGER. R/D FLOOR & EQUIPMENT.

N/D BOP'S. N/U WELL HEAD. TOP OF 5 1/2" CSG W/ 25 SXS OF 15.8# CMT. WASH UP. R/D RIG. MOB TO STAGGING AREA. SECURE WELL & LOCATION. JOB COMPLETE. FINAL REPORT.

7/26/2021

Cut, cap, and bury per COGCC rules and regulations.