

KP Kauffman - COGCC Inspection Photos
Location: Firecracker Consolidation Release
Spill ID #481413 Date 01/13/2022



Firecracker consolidated flowline spill release area; view NW.



View of flowlines exposed in excavation at Firecracker release: (1) 10" carbon steel Firecracker consolidation flowline; (1) 2" carbon steel off location gas flowline.

KP Kauffman - COGCC Inspection Photos
Location: Firecracker Consolidation Release
Spill ID #481413 Date 01/13/2022



View from north bell hole excavation to south toward the Firecracker release point; KPK field personnel in process of completing flowline repairs.



Flowline repairs being completed in north bell hole excavation. 10" CS pipe to 4" HDPE pipe transition; 3" HDPE flowline tie in from Foreman Unit #2 well. Tracer wire being installed at time of inspection.

KP Kauffman - COGCC Inspection Photos
Location: Firecracker Consolidation Release
Spill ID #481413 Date 01/13/2022



View from south bell hole excavation to north toward the Firecracker release point; flowline repairs in progress.



Flowline repairs being completed at south bell hole excavation. 10" OD CS pipe to 4" OD HDPE pipe transition. Approximately 1245' linear feet of 4" HDPE pipe sliplined through existing 10" firecracker consolidation flowline (across failure point at spill ID #481413).