

**FORM
INSP**Rev
X/20**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

01/17/2022

Submitted Date:

01/19/2022

Document Number:

701600745**FIELD INSPECTION FORM**Loc ID 312278 Inspector Name: SCHURE, KYM On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 88370Name of Operator: TIMKA RESOURCES LTDAddress: 2116 EAST HIGHWAY 402City: LOVELAND State: CO Zip: 80537**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:2 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Pivonka, Todd		pivonka2010@gmail.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
220807	WELL	SI	12/01/2020	OW	075-08933	BARNHART ET AL 1	PA

General Comment:

P&A in process - Day (2)

Inspected FacilitiesFacility ID: 220807 Type: WELL API Number: 075-08933 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: Yetter Well ServiceContractor Phone: 970-522-2885Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 5370Cement Volume (sx): 4

Good Return During Job: _____

Cement Type: III

Comment: Safety meeting held - RU for rods lay down on trailer, lay down pump, RU for 2 7/8" tubing, uncap and unpack well, break-down flow line unland tubing, unset anchor, pull (21) jts. tubing to derrick, laydown (115) jts, laydown anchor, pull (16) jts to seat nipple, RUWL, set CIBP @ (5370'), dump (4) sks cement on top of CIBP, RDWL, shut in well and shut down for night.

Corrective Action: _____

Date: _____