

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

09/01/2021

Submitted Date:

01/30/2022

Document Number:

692200598

FIELD INSPECTION FORM

Loc ID 313278 Inspector Name: Chollett, Shannon On-Site Inspection 2A Doc Num: _____

Operator Information:

OGCC Operator Number: 10323
Name of Operator: ENTEK GRB LLC
Address: 165 SOUTH UNION #366
City: LAKEWOOD State: CO Zip: 80228

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Findings:

2 Number of Comments
0 Number of Corrective Actions
 Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Burger, Craig		craig.burger@state.co.us	
Conklin, Curtis		curtis.conklin@state.co.us	
Chollett, Shannon		shannon.chollett@state.co.us	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
284370	WELL	SI	04/04/2016	GW	081-07292	ROBID OUX(OWP) 24-3	PA

General Comment:

This is the account of the OWP plugging this well.

Inspected Facilities

Facility ID: 284370 Type: WELL API Number: 081-07292 Status: SI Insp. Status: PA

Workover

Comment:

Corrective Action:

Date:

COGCC Comments

Comment	User	Date
<p>8/18/21 0530 - 0700: CREW TRAVEL 0700 - 0900: MORNING SAFETY MEETING REVIEW JSA, ROAD RIG TO LOCATION, DIG OUT BRAIDEN HEAD VALVE, SMOOTH OUT FOR BASE BEAM, RU WOR #107 0900 - 1000: CHECK PRESSURE ON WELL 0 PSI ON TUBING, 0 PSI ON CASING, NIPPLE DOWN LARKIN HEAD & LOWER PACK OFF SEAL, LAY DOWN 1 JT 2 7/8" 6.5#. (ONLY JT IN WELL HEAD) NIPPLE UP BOP STACK WITH LARKIN ADAPTER SPOOL, RIG UP WORK FLOOR AND ALL FLOOR EQUIPMENT. SPOT IN RIG TANK, PICK UP TOOLS SECURE WELL, 1000 - 1300: UN-LOAD TUBING FLOAT @ STAGING LOCATION, TRAVEL TRAVEL OVER TO MOFFAT SWD#1 PICK UP 4 1/2" CASING EQUIPMENT. UN-LOAD @ STAGING LOCATION, 1300 - 1430: CREW TRAVEL</p>	chollets	01/30/2022
<p>8/19/21 0530 - 0700: CREW TRAVEL 0700 - 1000: MORNING SAFETY MEETING REVIEW JSA, SPOT IN WATER TRUCK, SPOT IN CEMENT PUMP AND TRUCK, MIRU TWG WIRELINE EQUIPMENT, MAKE UP GAUGE RING RUN IN TAG UP AT 250', TAG IT 2 TIMES TO MAKE SURE, POOH, RD WIRELINE EQUIPMENT, SECURE WELL AND LOCATION, SHUT DOWN UNTIL MONDAY GET PLAN TO START FISHING 1000 - 1130: CREW TRAVEL</p>		
<p>8/23/21 0530 - 0700: CREW TRAVEL 0700 - 1030: MORNING SAFETY MEETING REVIEW JSA, CHECK PRESSURE ON WELL 0. MAKE UP 4.50" IMPRESSION BLOCK PICK UP 2 7/8" 6.5# TUBING TAG AT 250', POOH. MAKE UP 4 11/16" OVERSHOT W/ 3' EXTENSION LOADED W/ 2 7/8" BASKET GRAPPLE AND CONTROL GUIDE, TRIP IN W/ 8 JT'S 2 7/8" TAG UP AT 250' WORK GRAPPLE DOWN OVER PIPE IN TO EXT, PICK UP TO STRING WT MAKE SURE GOOD BIT W/ GRAPPLE, WORK UP TO 38K OVER STRING NO MOVEMENT W/ PIPE, MIRU TWG WIRELINE, MAKE UP 2.10" GR RUN IN TO 1,700'. POOH. 1030 - 1230: MAKE UP FREE POINT TOOL RUN IN CHECK TOOL. RUN DOWN TO 1,700' SET TOOL PULL 13K OVER STRING 100% FREE. POOH. MAKE UP JET CUTTER RUN IN HOLE TO 1,700' WENT TO CUT TUBING CUTTER SHORTED OUT. DID NOT CUT, POOH 1200 - 1330: GOT TOOL FIXED RUN IN TO 1,700'. PULL 4K OVER STRING WT. CUT TUBING LOST 4K STRING WT AT 10K PICK UP 3' MAKE SURE PIPE IS FREE, POOH W/ CUTTER. STAND 8 JT'S IN DERRICK TO FISH, LAY DOWN FISH AND OVERSHOT, LAY DOWN 42 JT'S ON FLOAT + CUT JT. 1330 - 1530: WR RUN IN W/ GR TO 1,700'. POOH. MAKE UP 5 1/2" CIBP RUN IN SET AT 1,685', POOH, MAKE UP DUMP BAILER MIX UP 3 SX RUN IN SPOT ON CIBP AT 1,685' POOH. PICK UP TOOLS, SECURE WELL & LOCATION. 1530 - 1700: CREW TRAVEL</p>		
<p>8/24/21 0530 - 0700: CREW TRAVEL 0700 - 0800: MORNING SAFETY MEETING REVIEW JSA, CHECK PRESSURE ON WELL 0. TRIP IN W/ 8 JT'S EOT @ 258'. MIRU DUCO CEMENT EQUIPMENT, MIX UP 13 SX 1.15 YIELD 15.8# CLASS "G" CEMENT, 2.6 BBL SLURRY. DISPLACE W/.7 BBL. POOH STANDING BACK IN DERRICK. 0800 - 1200: WAIT ON CEMENT TO SET UP. 1200 - 1230: RUN IN HOLE TO TAG, NO TAG CEMENT NOT H.</p>		

HARD. POOH

1230 - 1530: WAIT ON CEMENT TO SET UP.

1530 - 1600: RUN IN HOLE TAG CEMENT @ 157'. POOH LAYING DOWN 7 JT'S. RUN IN W/ 1 JT + 10' PUP + 8' PUP EOT @ 50'.

1600 - 1830: KICK PUMP IN TO FILL HOLE PUMP WOULD NOT CATCH PRIME SHUT DOWN TEAR CAPS OFF CEMENT ALL CEMENTED UP. CLEAN CEMENT OUT OF PUMP. COULD NOT GET ALL CEMENT OUT. SECURE WELL & LOCATION, SDFN

1830 - 2000: CREW TRAVEL

8/25/21

0800 - 0930: CREW TRAVEL

0930 - 1100: MORNING SAFETY MEETING, REVIEW JSA, CHECK PRESSURE ON WELL 0, RD FLOOR EQUIPMENT & WORK FLOOR, ND BOP STACK, RACK OUT PUMP, RD WOR# 107

8/27/21

0700 - 0800: PUMP TOP CEMENT JOB AT 50' TO SURFACE. MIX & PUMP 21 SX 1.15 YIELD 15.8# CLASS "G" CEMENT FROM 50' TO SURFACE. CLEAN UP PUMP & POLY LINE, RD MOVE OFF CEMENT EQUIPMENT.

9/01/2021

Cut, cap, and bury per COGCC guidelines