

Underwood Ditch Task 2 - Plug and Abandon - 440386 007-40033
Underwood Ditch #1

Prepared

2/4/2022

Notes:
Limited information

FIELD NAME

Chromo

FIELD NUMBER

11100

LOCATION

Basin

San Juan

Location-Townships


32N


Location-Ranges

1E

Elevation

7,659'

Depth	Formation/Member		Existing Casing and Cement Coverage
0'			10-1/2" surface casing 7" production casing Hard tag at 250'
500'	Estimated Mancos 650' Estimated Dakota 683'		No records on file Casing at surface with water visible

Depth		Final Plug Placement
0'		Cut 4' below grade, cap per COGCC guidelines, & bury Plug 5 15 sx from 94' to surface inside 7" 94'-40' and inside 2-3/8" 40' - surface
500'		Plug 4 14 sx from 40' to surface outside 2-3/8" and inside 7" Plug 3 30 sx inside 7" from 250' to 94' Plug 2 20 sx in 7" annulus from 56' to surface Plug 1 30 sx in 7" annulus from 126' to surface