

Snow Consulting & Services, Inc

808 CR 215

Parachute, Co 81635

Plugging Report

Shahan #2

November 1, 2021

Thru

November 10 , 2021

Shahan #2

November 1, 2021 Monday

Arrived on location with equipment.

November 2, 2021 Tuesday

Picked up Forklift in Durango and Mini X in Pagosa Springs and hauled to location. RMWS on location around 1 pm. Cut off top of casing, set work skid over the well. PU and RIH with 2-3/8" tbg Tagged at 242'. Land at 242' and broke circulation with water, Mixer pump. Circulated in 30 bbls and sucked up returns with Vac truck, black nasty water in returns until fresh water circulated. Water had entrained H₂S 10 ppm which disappeared after bottoms up. Laid down tbg sdfn.

November 3, 2021 Wednesday/

RU wireline. Pulled CBL from tag at 185' to surface. Casing shoe at 43'. RIH with tbg to 191'. Hook up to circulate, had to pick up 6' to break circulation. Mixed and pumped 100 sks type 2 to fill well with approximately 1 bbl cement returns. POOH with tbg, RD equipment and moved off well.

November 9, 2021 Tuesday

MI Mini -X and loader. Dug up and loaded 8 cu yds of top soil with night crawlers from well and hauled to disposal. Cut off casing and installed marker plate

November 10, 2021 Wednesday

Caught soil sample from bottom of cellar. Hauled in 8 cu yds of clean top soil and filled cellar.