

Worked on Friday 1/28/2022



**Chevron**

1400 Smith St., RM 45096  
Houston, TX 77002

P.O. Box 1979, Farmington, NM 87499  
(505) 325-2627

Name: LUCCI B 01-22

API: 05-123-25940

Rig # 14

## Well Plugging Report

### Work Detail

Start	Stop	PUX	Activity
05:30 AM	06:30 AM	P	Load supplies and equipment. travel to location
06:30 AM	07:00 AM	p	HSM and JSA. Service and start equipment. with ohm meter.
07:00 AM	07:30 AM	P	Check well head pressures SITP 1150# SICP 1150# SIBHP 0#,
07:30 AM	09:00 AM	P	HSM with. RPS crew. start flare well until psi drop to 0 psi.
09:00 AM	10:00:AM	P	Rig up pump unit and pump 60bbl. down csg. & 30bbls. Down tbg.
10:00 AM	10:30 PM	p	RD RPS. ND WH, NU, A + BOPS
10:30 PM	11:00 PM	p	Rig up work floor and tubing equipment. Un land well.
11:00 PM	12:00 PM	p	TOOH,190 joints to derrick. LD. 19 joints on Float. total jnts On well 209
12:30 PM	02:30 PM	p	Rig up A+ wire line, pick up and RIH with 4' 1/2 CIBP and set from 6424'KB to 6425'KB. Pull out of hole lay down setting tool Plug #1- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 6425'KB to 6398 'KB ETOC. Pull out of hole lay down. DB,
02:30 PM	03:00 PM	p	Rig down A+ wire line.
03:00 PM	04:00 PM	p	Pick up seating nipple. TITH and tally in with 190 jts. off 2 3/8 @ 5901'.26
04:00 PM	04:30 PM	p	SIWFTD, Drain pump & lines Clean & secure Loc
04:30 PM	05:30 PM	p	Crew travel to A+ plus Yard

\* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Condition

### Crew:

Title	Name	Hours	Vehicle
Supervisor:	Lechuga, Jose	12	20- Supervisor PU
Operator:	Rangel, Jose	12	18- Crew PU
Derrick Hand:	Gonzalez, Abel	12	
Floorhand:	Kelly Dakota	12	
Floorhand	Romero Emanuel	12	
FloorHand	Regalado Armando	12	

### On Site Rep

Name	Association	Notes
Desi Nava	Co. Rep.	On Location.