

JACK GRYNBERG AND ASSOCIATES
Petroleum, Geological, Geophysical and Mining Engineers

1050 - 17th Street, Suite 1950
Denver, Colorado 80202
(303)572-1455



00272991

RECEIVED

FEB 6 1975

GOLDEN GAS CONS. COMM.

DAILY DRILLING REPORT

Prospect/Area BLUE GRAVEL

Operator: Jack J. Grynberg County: Moffat State: Colorado

Well Name: VILLARD Well No.: #1

Location: SENE 2123' FNL Section: 14 Twp: 9 N Rge: 91 W
788' FEL

Elevations: _____ Grd: 6603' DF: _____ KB: 6613'

Well Type: Wildcat: _____ Development: _____ Other: Field Ext.

Objective Zone(s): Lewis Sands Depth: 4650'

Contractor: Superior Drilling Inc.

Spud: 4:00 a.m. 1/15/75 Completed: _____ Status: _____

| DATE | DEPTH | PROGRESS |
|---------|-------|--|
| 1/25/75 | 4522' | Logging. Drilled to 4522'. Reached TD @ 12:30 p.m. 1/24/75. Circ. 1/2 hr. Pulled 11 stands. Hole okay. Went to bottom. Circ. 3 hrs. POH. Hole okay. Rigged up D.A. & started logging. First run logger TD = 4531. WOB 35,000 RPM 100. Bit #10 OSC3AJ in at 4364' out at 4522' made 158 ft. in 3 1/2 hrs. Dev. 1° @ 4522'. MUD WT. 9.8, VIS 47, WL 10.8. |
| 1/26/75 | 4522' | Prep to run casing. Ran logs as follows: DIL/SP/GR and CNL/FDC/GR/Cal. WIH. Circ. out. POH laying down drill pipe. |
| 1/27/75 | 4522' | Attempting to recover 4 1/2" casing. Rigged up csg. crew. Picked up first jt. of pipe. Installed guide shoe and auto. fill float collar. Picked up total of 13 jts. 4 1/2" csg. w/cent. on top of 2nd, 3rd, 4th & 5th jt. off btm. Picked up off slips. Csg. cpling. slipped through elevator & dropped in hole at 11:30 a.m. 1/26/75. Picked up 10 drill collars & drill pipe. WIH to 3585'. Had torque and drag coming out of hole. No recovery when out of hole. Picked up overshot. Started in hole. |
| 1/28/75 | 4522' | Cond. hole to run csg. WIH to 3585'. Tagged up on bridge. Washed through w/overshot from 3585-3600'. Washed over csg. Strtd. out of hole. Had drag on 2nd and 3rd stand off btm. POH. Laid down csg. Float collar plugged. Centralizers okay. WIH to circ. and condition mud and hole. MUD WT. 9.5, VIS 44, WL 11.5. |
| 1/29/75 | 4522' | WOC. POH. Laid down pipe and collars. Ran 4340' 4 1/2" csg. Land @ 4348' KB. DV tool @ 3648' KB. Basket @ 3658'. Cmtd. first stage w/120 sx C1 "G" w/1/4# flocl & 10% KCl. 2nd stage 125 sx C1 "G" + 1/4# flocl + 10% KCl. Bumped plug on first stage 11:45 p.m. 1/28/75. BP on 2nd stage 2:00 a.m. 1/29/75. |