

FORM

21

Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402912440

Date Received:

12/29/2021

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10110	Contact Name: Max Trehus	Pressure Chart		
Name of Operator: GREAT WESTERN OPERATING COMPANY LLC	Phone: (970) 364-2823	Cement Bond Log		
Address: 1001 17TH STREET #2000		Tracer Survey		
City: DENVER State: CO Zip: 80202 Email: mtrehus@gwp.com		Temperature Survey		
API Number: 05-001-10261	OGCC Facility ID Number: 458711	Inspection Number		
Well/Facility Name: B-Farm LD	Well/Facility Number: 18-385HN			
Location QtrQtr: NENW Section: 7 Township: 1S Range: 67W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date:

Test Type:☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
	NP	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

1978

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
12-28-2021	SUSPENDED OPERATIONS	0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
454	451	450	449	-5

Test Witnessed by State Representative? ☒

OGCC Field Representative

Revas, Robbie

OPERATOR COMMENTS:

Surface set only. Float collar at 1978'.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Max Trehus

Title: Field Prod. Eng. Tech

Email: mtrehus@gwp.com

Date: 12/29/2021

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Jacobson, Eric

Date: 1/3/2022

CONDITIONS OF APPROVAL, IF ANY:

Attachment List

Att Doc Num

Name

402912440	MECHANICAL INTEGRITY TEST
402912443	PRESSURE CHART
402912445	FORM 21 ORIGINAL
402914535	FORM 21 SUBMITTED

Total Attach: 4 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)